

L038 - Banaul To Naya Tola pokharaiya (RRSMP)

Schedule XLV-Form No. 134

Rural Works Department W.D. Dupri DIVISION

RWD Sub Div Bokhra SUB-DIVISION

Abhay Kumar Singh.

Measurement Book

RRSMP

4047
17/06/25



Abstract of Cost for 2nd on A/c Bill
(Recasted, Abstract from page-10211)

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① clearing & grubbing of Road land (by manual means)					
TMBP-① & Qty = 0.28 Ha					
@ Rs 73248.75/Ha					Rs 20510.00
② Excavation of roadway carrying of cut earth to Embankment site					
TMBP-② & Qty = 39.38 m ³					
@ Rs 95.79/m ³					Rs 3772.20
③ constn of granular sub-base by providing well graded material spreading in uniform layer 150 mm					
TMBP-③ & Qty = 38.58 m ³					
@ Rs 3400.92/m ³					Rs 150497.20
④ providing, laying, spreading and compacting stone agg. of specific size WBM 150 mm-3					
TMBP-④ & Qty = 37.44 m ³					
@ Rs 5614.98/m ³					Rs 210255.20
⑤ constn of un-reinforced plain cement concrete pavement (175 grade)					
TMBP-⑤ & Qty = 464.97 m ³					
TMBP-⑥ & Qty = 167.26 m ³					
Total Qty = 632.23 m ³					
@ Rs 7906.18/m ³					Rs 4998524.00
					C.O.Rs 5383558.00

Continuation

Continuation