

**Schedule XLV-Form No. 134**

Nilud:- 6072- Bataa Chok to Bataa Haniga

Chok under P.R. Seng (Ver)

Riss W.D. Pupp DIVISION

Chok Sub Div. Nilupur SUB-DIVISION

MRB 4007-109/05/05

**Measurement Book**

Appendix:- 80: Arimash K. Singh

Abstract if lost

25

Sch. XLV—Form No. 134

| Particulars                                       | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                   | No.                           | L. | B. | D. |                  |
| (1) Restored clearing and grading                 |                               |    |    |    |                  |
| road and -do-                                     |                               |    |    |    |                  |
| Qty. vide MB, P - (1)                             |                               |    |    |    |                  |
| 0.200116 @ 73218.75/114 =                         |                               |    |    |    | 21975.00         |
| (2) Construction of earthen shoulder              |                               |    |    |    |                  |
| with approved material -do-                       |                               |    |    |    |                  |
| Qty. vide MB, P - (2)                             |                               |    |    |    |                  |
| 396.00 m <sup>3</sup> @ 243.22/m <sup>3</sup> =   |                               |    |    |    | 96315.00         |
| (3) Constr. of WSB grading-I                      |                               |    |    |    |                  |
| by providing wall graded -do-                     |                               |    |    |    |                  |
| Qty. vide MB, P - (2)                             |                               |    |    |    |                  |
| 64.89 m <sup>3</sup> @ 3595.27/m <sup>3</sup> =   |                               |    |    |    | 233557.00        |
| (4) Providing and laying WBM                      |                               |    |    |    |                  |
| for III -do-                                      |                               |    |    |    |                  |
| Qty. vide MB, P - (3)                             |                               |    |    |    |                  |
| 101.467 m <sup>3</sup> @ 5094.27/m <sup>3</sup> = |                               |    |    |    | 516901.00        |
| (5) Constr. of un-reinforced plain                |                               |    |    |    |                  |
| cement concrete pavement m <sub>35</sub> -        |                               |    |    |    |                  |
| grade -do-                                        |                               |    |    |    |                  |
| Qty. vide MB, P - (1 to 6)                        |                               |    |    |    |                  |
| 320.625 m <sup>3</sup> @ 7582.99/m <sup>3</sup> = |                               |    |    |    | 2431296.00       |
| (6) Providing and applying prime                  |                               |    |    |    |                  |
| coat with bitumen emulsion                        |                               |    |    |    |                  |
| (65-1) -do-                                       |                               |    |    |    |                  |
| Qty. vide MB, P - (12)                            |                               |    |    |    |                  |
| 3442.50 m <sup>2</sup> @ 54.75/m <sup>2</sup> =   |                               |    |    |    | 188477.00        |

Continuation (10 = 3488521.00)

page

| Particulars                                                               | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                           | No.                           | L. | B. | D. |                  |
| ⑦ Providing and applying Thick Coat with Bituminous emulsion              |                               |    |    |    |                  |
| (RS-1) —do—                                                               |                               |    |    |    |                  |
| Qty. vide m.b. P-⑫                                                        |                               |    |    |    |                  |
| 3482.50 m <sup>2</sup> @ 18.83/m <sup>2</sup>                             |                               |    |    |    | = 64822.00       |
| ⑧ Providing and laying semi dense bituminous concrete                     |                               |    |    |    |                  |
| (S.D.B.C) —do—                                                            |                               |    |    |    |                  |
| Qty. vide m.b. P-⑬                                                        |                               |    |    |    |                  |
| 86.068 m <sup>3</sup> @ 13990.41/m <sup>3</sup>                           |                               |    |    |    | = 1204127.00     |
| ⑨ Providing and fixing of Typical M.M. survey Informology Sign board —do— |                               |    |    |    |                  |

|                        |          |          |          |          |              |
|------------------------|----------|----------|----------|----------|--------------|
| Qty. vide m.b. P-⑮     |          |          |          |          |              |
| 01 Nos @ 11880.15/each |          |          |          |          | = 11880.00   |
| Total Rs.              |          |          |          |          | = 4769350.00 |
| Add 18% GST            |          |          |          |          | = 858483.00  |
| Add 1% L.C             |          |          |          |          | = 47694.00   |
| Add S. Fee             |          |          |          |          | = 209301.00  |
| G. Total               |          |          |          |          | = 5884828.00 |
| less 0.01% Below       |          |          |          |          | = 588.00     |
|                        |          |          |          |          | = 5884240.00 |
| less previous amount   |          |          |          |          | = 4562309.00 |
| Propable Rs.           |          |          |          |          | = 921931.00  |
| 12/11/25               | 24/11/25 | 24/11/25 | 24/11/25 | 24/11/25 |              |
| DE                     | DE       | DE       | DE       | DE       |              |

Continuation