

1st on A/c Biv

Name for work— 1
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction of road					
from Semra Taruwanu Pmasy					
Rd To Kodelya Tola gangwalia.					
Scheme:- RRSMP					
Agency :- M/S Sabir Hussain.					
Agg. No :- 29/RRSMP/25-26.					
Date of Start:- 06/09/25					
Date of completion:- 05/09/26.					

	Record Entry	L = 700 m		
1.	clearing and grubbing of road land do-			
	2X15 X 30.00 X 1.00	= 900.00m ²		
	2X19 X 30.00 X 1.00	= 1140.00m ²		
	2X16 X 30.00 X 1.00	= 960.00m ²		
		3000.00m ²		
	Qty = 3000	2	0.30	Hec.
	10000			
2.	prov. and fixing of			
	Logo board do- = 2 Nos.			
3.	Const. of un-reinforced			
	PCC m-25 gr do-			
	Profile correction			
	5X 4.91X 2.78 X 0.100	= 6.82m ³		

Continuation

Abstract of cost

3

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1). clearing and grubbing of road land do—					
0.30 Hec. wide T.m. B P—①					
RS. 75360.38 / Hec — RS. 22608.00					
(2/6). Const. of un-reinforced PCC m-35 gr do—					
360.94 m ³ wide T.m. B P—②					
RS. 8654.93 / m ³ — RS. 3123910.00					
(3/15). prov. and fixing of logo board do—					
2 Nos. wide T.m. B P—③					
RS. 13538.16 / each — RS. 27076.00					
					RS. 3173594.00
Add L. cess 1% — RS. 31736.00					
Add S. fee — RS. 20676.00					
(360.94 x 572.85 x 0.10) — RS. 3226006.00					
Add GST 18% — RS. 580681.00					
					RS. 3806687.00
less 0.04 % below — RS. 1523.00					
Payable RS. 3805164.00					
M. P. 15/11/25 J. F.					
Material statement					
Stone chips — 324.0 M ³					
Sand — 162.0 M ³					

Continuation