

MMST. (w. B)

6.4.

Schedule XLV-Form No. 134

5/13 - Koto toll to Babhan toll

Agem y: - D. B Corporation,

R. W. D. Works DIVISION

Kishangang - 1

R. W. D. Works SUB-DIVISION

Terhagachh.

3316

MEASUREMENT BOOK

2nd year Maintenance Bill mmwv (WB)

94

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/w - koto toli to ghokhan toli under Tephagach Bazar					
N/A - D. B. Construction					
Agreement No. 11/mmwsy/MSD/2021-22					
Date of start - 29-05-2021					
Date of completion - 28-05-2022					
Actual Date of Compl - 30-06-2023					
Date of measurement -					
① Restoration of Reinforcement					
4x 6" x 1.5 x 0.95 = 43.20 m ³					
1x 5" x 1.25 x 0.30 = 1.87 m ³					
6x 5" x 2.00 x 0.30 = 18.00 m ³					
1x 5" x 1.25 x 0.30 = 1.87 m ³					
8x 26" x 1.50 x 0.30 = 108.00 m ³					
7x 4" x 1.50 x 0.30 = 12.60 m ³					
Total = 185.54 m ³					
Limit = 159.77 m ³					
② Maintenance of earthen shoulder — R/L					
11x 30.00 x 1.125 = 371.25 m ³					
7x 30.00 x 1.125 = 236.25 m ³					
5x 30.00 x 1.125 = 135.00 m ³					
Total = 742.50 m ³					
③ maintenance of bitum. surface — B/L					
1x 18.50 x 2.25 = 41.62 m ²					
2x 12.50 x 1.50 = 36.00 m ²					
13x 7.50 x 0.75 = 73.12 m ²					
2x 27.55 x 0.75 = 41.32 m ²					
Total = 192.06 m ²					
Limit = 102.81 m ²					

Continuation

112.52 m²

Limit = 102.81 m²

Continuation