

PM654 Halakichora Tona to Tupamata's (Kharak Toie
Schedule XLV-Form No. 134
PM654 (577)

Q. A. I. D. WORKS DIVISION

KISHAN BANGU-1

Q. K. I. D. WORKS SUB-DIVISION

KOCHADHAMAN

Tamwisiy Akom

MEASUREMENT BOOK

MBNO-2062

Tamwisiy Akom

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- PMGSY Haldikhoor					
Tena to Tupawadi Chankar.					
7060.					
Agency- Tarweer Alam.					
Agst No- 112/MNGSY/SBD/19-20.					
D.O.S- 20.02.2020.					
D.O. Comple- 19.02.2021.					
Actual Comple- 05.05.2021.					

① Restoration of Rain cuts —

$$10 \times 28.50 \times 1.150 \times 0.30 = 98.32 \text{ m}^3$$

$$1 \times 10.0 \times 1.250 \times 0.30 = 3.75 \text{ m}^3$$

$$2 \times 10.0 \times 1.250 \times 0.30 = 7.500 \text{ m}^3$$

$$\text{Qty} = 109.57 \text{ m}^3$$

② Maintenance of Earthen Shoulder —

$$3 \times 20.0 \times 1.150 = 69.00 \text{ m}^3$$

$$4 \times 18.00 \times 1.150 = 82.8 \text{ m}^3$$

$$10 \times 20.0 \times 1.20 = 240.00 \text{ m}^3$$

$$10 \times 12.50 \times 1.050 = 131.25 \text{ m}^3$$

$$3 \times 14.55 \times 1.150 = 50.200 \text{ m}^3$$

$$4 \times 12.33 \times 1.050 = 51.790 \text{ m}^3$$

$$\text{Qty} = 625.04 \text{ m}^3$$

③ Maint. of WBM road —

$$1 \times 30.0 \times 1.50 = 45.00 \text{ m}^2$$

$$1 \times 30.0 \times 1.80 = 54.00 \text{ m}^2$$

$$2 \times 16.0 \times 1.00 = 32.00 \text{ m}^2$$

$$\text{Continuation Qty} = 131.00 \text{ m}^2$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(8) Poor. 2 laying 4-5					
Applied —					
Qty. v/d ep- (58)					
140.00 m ² @ ₹ 35.07/m ² Rs = 102913.0					
(9) white washing					
of P-walls —					
Qty. v/d ep- (58)					
44.00 m ² @ ₹ 16.52/m ² — Rs = 727.00					
					Rs = 278980.00
Add 12% GST (4)					= 33478.00
Add 1% L. (ex) (4)					= 2790.00
					Rs = 315248.00
less below. 0.05% (-)					= 158.00

Total Rs = 315090.00

omprakash

J.E.

24.06.23
A.S.

material statement.

Soil = 203.32 m³

Stone chips = 3.53 m³

omprakash

J.E.

24.06.23
A.S.