

MMCSY  
NDB (Bricks)

MB No - 3660

# Schedule XLV-Form No. 134

Pyrmes DIVISION

K. Nagar SUB-DIVISION

Systematic & Advance Plot Ltd

## MEASUREMENT BOOK

Banbhag Pul to Fakir Chand South To

4th and 5th Bill

42

Sch. XLV-Form No. 134

| Particulars                                                                         | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                     | No.                           | L. | B. | D. |                  |
| Name of work- Const and Maint. of Road from Bhabha P. to Paktir Chand South To P.   |                               |    |    |    |                  |
| Agency-Systematic and Advance Construction Pkt. Ltd.                                |                               |    |    |    |                  |
| Agreement No- 70 SBD/2020-21                                                        |                               |    |    |    |                  |
| Date of Commencement- 21/12/2020                                                    |                               |    |    |    |                  |
| Date of Completion- 20/12/2021                                                      |                               |    |    |    |                  |
| Actual Date of Completion- 20/11/2022                                               |                               |    |    |    |                  |
| measurement.                                                                        |                               |    |    |    |                  |
| - NIL -                                                                             |                               |    |    |    |                  |
|  |                               |    |    |    |                  |
| (1) Setting out pillars.                                                            |                               |    |    |    |                  |
| 0.8332 KM @ V.T.M.B.P. 21                                                           |                               |    |    |    |                  |
| @ Rs. 4333.23/km Rs. 3610.00                                                        |                               |    |    |    |                  |
| (2) Cost of reference pillars                                                       |                               |    |    |    |                  |
| 0.833 KM @ V.T.M.B.P. 21                                                            |                               |    |    |    |                  |
| @ Rs. 2056.65/km Rs. 1713.00                                                        |                               |    |    |    |                  |
| (3) Clearing and grubbing road land.                                                |                               |    |    |    |                  |
| 0.308 Hect @ V.T.M.B.P. 21                                                          |                               |    |    |    |                  |
| @ Rs. 52962.05/Hect Rs. 16312.00                                                    |                               |    |    |    |                  |
| (4) Excavation for road use                                                         |                               |    |    |    |                  |
| 39.38 m <sup>2</sup> @ V.T.M.B.P. 21                                                |                               |    |    |    |                  |
| @ Rs. 130.83/m <sup>2</sup> Rs. 5152.00                                             |                               |    |    |    |                  |

Continuation

[illegible]