

**कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, रक्सौल।**

पत्रांक 2276 (अनु०)

रक्सौल / दिनांक 16/12/2025

प्रेषक :-

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, रक्सौल।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास एजेन्सी,
ग्रामीण कार्य विभाग, बिहार, पटना।


विषय :- RRSMP (GEN/SC/ST) अन्तर्गत आवंटन निर्गत करने हेतु अधियाचना के संबंध में।

महाशय,

उपयुक्त विषयक RRSMP (GEN/SC/ST) अन्तर्गत संलग्न सूची के अनुसार आवंटन अधियाचना एवं उपयोगिता प्रमाण पत्र संबंधित प्रपत्र में भरकर आवश्यक कार्रवाई हेतु समर्पित किया जाता है।

अनु०- यथोक्त।

विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, रक्सौल।

GFR GFR 12-B

[See Rule-256 (2)]

Form of Utilisation Certificate up to the month of December-2025 RRSMP

Letter No.-

Date.-

(1) Certificate that out of the Loan of Rs. NIL, Sanctioned under RRSMP, vide No.62, dated 26-07-2025 in favour of EXECUTIVE ENGINEER, RURAL WORKS DEPARTMENT, WORKS DIVISION, during the year-2025, an amount of Rs.7,91,75,821.00 has been utilized for the purpose for which it was sanctioned, and that the balance of Rs. 177.00 remaining unutilized at the end of the year 2025 has been surrendered to the Government (vide No....., dated)/ will be adjusted towards the loan payable during the next financial year.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/ are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of exercised :-

- (i) Works have been supervised by Executive Engineer/ Superintending Engineer.
- (ii) Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- (iii) Construction Material have been tested.
- (iv) Measurement have been recorded in the MBs and test check conducted by the Assistant.


D.A.O.
Rural Works Department,
Works Division, Raxaul


Executive Engineer,
Rural Works Department,
Works Division, Raxaul

~ है जो

Rural Works Department
Requisition Format for Scheme RRSMP (General/SC/ST)

Name of Division :- Raxaul

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in KM)	Administrative Approval (Construction work) Amount (In Lakh)	Agreement (Construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WMM/BM/SDBC/PCC etc.)	Value of IRI (In mm/Km)	Thickness of Bitumen layer (In mm)	Value of Bitumen Content (In %)	Total Previous Allotted Amount (In Lakh)	Upto date Expenditure as per MIS (In Lakh)	Value of work Done (In Lakh)	Current Demand (In Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RRSMP/24-25 Raxaul/04	5170850350056	L069-L044 Gaunaha to Harnahi Barka (VR69)	0.550	59.05100	42.91450	02 MBD/2025-26, Dt-14-06-2025	13.06.2025	-	SDBC	3020	25 mm	5%	25.02889	25.02889	30.14899	5.12010	
2	RRSMP/24-25 Raxaul/04	5170850350057	L066-L028 Lachhmipur to Bhaluahiya (BR-11R-650)	1.100	96.03000	70.52854	02 MBD/2025-26, Dt-14-06-2025	13.06.2025	-	SDBC	3076	25 mm	5%	46.01193	46.01193	51.82489	5.81296	
3	RRSMP/24-25 Raxaul/04	5170850350061	L024-T09 to Lachhmipur (VR24)	0.700	53.67900	38.71784	02 MBD/2025-26, Dt-14-06-2025	13.06.2025	-	SDBC	3002	25 mm	5%	21.81786	21.81786	26.33999	4.52213	
4	RRSMP/24-25 Raxaul/04	5170850350062	Lachhmanwa To Gond Tola	1.770	137.22300	105.93498	02 MBD/2025-26, Dt-14-06-2025	13.06.2025	-	WMM	-	-	-	0	0	5.93677	5.93677	
5	RRSMP/24-25 Raxaul/04	5170850350063	L023 to Chainpur Harijan Tola	0.950	91.45700	65.35966	02 MBD/2025-26, Dt-14-06-2025	13.06.2025	-	SDBC	3024	25 mm	5%	40.03590	40.03590	44.86233	4.82643	
6	RRSMP/24-25 Raxaul/04	5170850350066	T03 - CHAINPUR (BR-11R-426)	0.650	67.24200	48.60282	02 MBD/2025-26, Dt-14-06-2025	13.06.2025	-	SDBC	3094	25 mm	5%	29.78942	29.78942	34.42822	4.63880	
7	RRSMP/24-25 Raxaul/04	5170850350073	L051-L031 Purandra to Kachorwa via Paraswa	1.630	139.88200	106.64202	02 MBD/2025-26, Dt-14-06-2025	13.06.2025	-	SDBC	-	25 mm	5%	55.31668	55.31668	82.89562	27.57894	
8	RRSMP/24-25 Raxaul/04	5170850350074	L043-Semri to Ahirwa Tola	1.650	126.60600	88.35397	02 MBD/2025-26, Dt-14-06-2025	13.06.2025	-	SDBC	3099	25 mm	5%	43.97398	43.97398	53.56930	9.59532	
																Total	68.03145	

It is Certified that Physical & Financial Progress has been updated In MIS.

[Signature]
JE 16/12/25
Rural Works Department,
Works Section ...

[Signature]
16/12/25
AE
Rural Works Department,
Works Sub-Division

[Signature]
D.A.O. 16/12/25
Rural Works Department,
Works Division, Raxaul

[Signature]
16/12/25
Executive Engineer,
Rural Works Department,
Works Division, Raxaul

अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि जाता है कि RRSMP (new) योजनान्तर्गत-

1. पथ/पुल Lo23 to Champwe Hanjan Tol,
1 में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।

16/11/25
कनीय अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रशाखा, ...

16/11/25
सहायक अभियंता,
ग्रामीण कार्य विभाग,
कार्य अवर, प्रमंडल रक्सौल

16/11/25
कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, रक्सौल।

L023 to Chainpur Harijan Tola

Kshitij Construction

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI.TEGORY mm/km ROAD
4/9/25	11:30:17	43	0.1	255	0	2550	3029 G
4/9/25	11:31:0	43	0.1	230	20.2	2300	2745 G
4/9/25	11:31:28	43	0.1	245	20.2	2450	2916 G
4/9/25	11:32:15	43	0.1	255	20.2	2550	3029 G
4/9/25	11:32:38	43	0.1	265	20.2	2650	3143 G
4/9/25	11:33:14	43	0.1	255	20.2	2550	3029 G
4/9/25	11:33:42	43	0.1	265	20.2	2650	3143 G
4/9/25	11:34:0	43	0.1	275	20.2	2750	3257 G
4/9/25	11:34:24	43	0.1	245	20.2	2450	2916 G
4/9/25	11:35:0	43	0.1	255	20.2	2550	3029 G
Average IRI							3024

Latitude Longitude Event

26.95478	84.81514	Normal
26.954	84.81487	Normal
26.95314	84.81446	Normal
26.95201	84.81386	Normal
26.95151	84.81367	Normal
26.95022	84.81327	Normal
26.94946	84.81309	Normal
26.94863	84.81294	Normal
26.9479	84.8127	Normal
26.94697	84.81249	Normal

$$Y = 0 * X^2 + 1.136 * X + 132.5$$

$$X = 100$$

$$Y = 246$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

16/12/25
25.12

16.12.25
25.12

Name of Customer : Kshiti Construction
Name of Work/ Road : L023 to Chainpur Harijan Tola
Lab Job number : 43
Date : 04-09-2025
Section No. : 43


Test Date : 04-09-2025 Road Name : L023 to Chainpur Harijan Tola
Machine No : 422 Road Type : (R) RURAL ROAD
Start S No : Side : Interval
Start E No :
Weather : UV Range : 1745 To 4000 1000 mm/km
Start Location : Dist Range : 0 To 11 0.1 * 1000 m
End Location : Equation : $Y = 0 * X^2 + 1.136 * X + 132.5$

Print Generate Report and Graph

Redraw Graph

Map View

File : E:\Bump Report\Kshiti\L023 to Chainpur Harijan Tola\4092025.Xls. Section No. : 43. Eqn : $Y = 0 * X^2 + 1.136$
Name of Customer : Kshiti Construction. Name of Work/ Road : L023 to Chainpur Harijan Tola. Lab Job number : 43



Handwritten: 16/12/25
5-242

Handwritten: 16.12.25
42