

IST on A/c Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road:- mmhsy Road mitya khos Daleshin to to Kudhukote mitya Road.					
Scheme:- mmhsy (RRSP)					
Agency:- Bhagyamuni Varpati Construction J.V.					
Ag. No:- 07 / cm BD (mmhsy) / 2025-2026					
Date of start:- 20-05-2025					

Date of completion:- 19-05-2026

Record

1) clearing and grubbing
road land - as per
specification.

$$2 \times 8 \times 30.0 \text{ m} \times 1.0 \text{ m} = 480.0 \text{ m}^2$$

$$2 \times 10 \times 30.0 \text{ m} \times 1.0 \text{ m} = 600.0 \text{ m}^2$$

$$2 \times 12 \times 30.0 \text{ m} \times 1.0 \text{ m} = 720.0 \text{ m}^2$$

$$2 \times 14 \times 30.0 \text{ m} \times 1.0 \text{ m} = 840.0 \text{ m}^2$$

$$2 \times 11 \times 30.0 \text{ m} \times 1.0 \text{ m} = 660.0 \text{ m}^2$$

$$2 \times 1 \times 30.0 \text{ m} \times 1.0 \text{ m} = 60.0 \text{ m}^2$$

Continuation

Abstract of Cost

13

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
1/1 Cleaning and grubbing road land; Qty vide TMB P-(2) = 0.24 Ha. @ Rs. 73248.750 / Ha. Rs. 24904=00					
2/4 Const? of GSB by providing well graded material; Qty vide TMB P-(3) = 46.40 m ³ @ Rs. 2823.770 / m ³ Rs. 131023=00					
3/6 P/L/S and compacting stone agg (WBM gr-II); Qty vide TMB P-(5) = 51.04 m ³ @ Rs. 5644.580 / m ³ Rs. 288099=00					
4/7 P/A Polymer Coat with Bitumen emulsion (SS-1); Qty vide TMB P-(6) = 680.53 m ² @ Rs. 55.300 / m ² Rs. 37633=00					
5/8 P/A tack coat with bitumen emulsion (RS-1); Qty vide TMB P-(7) = 928.27 m ²					

Continuation

Continuation