

Name to work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on A/c Bill				
Name of Work—	Lot 4 - Jemo Mirjapur				
	Road To Dagra Matheya.				
	Under RRSMP.				
Agency—	Mukesh Singh And				
	SS KIPZ (JV)				
Agreement No—	09/RRSMP/CMBD)				
	2025-26				
Date of Commencement—	12/05/2025				
Date of Completion—	11/05/2026				
	Below 11.33% of BOB				
Date of Measurement—					
	<u>Record Entry</u>				
$\frac{1}{2}$ —	Cleaning and grubbing.				
	road land — do with all.				
	2 x 30.0m x 1.0m				
	2 x 10m x 30.0m x 1.0m = 600				
	2 x 10m x 30.0m x 1.0m = 600				
	2 x 10m x 30.0m x 1.0m = 600				
	2 x 10m x 30.0m x 1.0m = 600				
	2 x 10m x 30.0m x 1.0m = 600				

Continuation



Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
1st corr. Bill					
(All dry vide MB)					
$\frac{1}{1}$ - Cleaning and grubbing road land - do - do -					
P-1		item - 1/1			
0.54 Ho @ 73242.75/100 =					39554
$\frac{2}{4}$ - Construction of subgrade and earthen shoulder - do -					
P-5		item - $\frac{4}{4}$			
1620.0 m ³ @ 243.837/m ³ =					395005
$\frac{3}{5}$ - Construction of RSB					
6211 in batch pot area					
- do with all comp job					
P-2		item 2/5			
102.79 m ³ @ 2665.27/m ³ =					273830
$\frac{4}{6}$ - Providing lying spread and compacting WBM					
62111 in batch pot area do with all con -					
P-3		item 3/6			
212.30 m ³ @ 5367.26/m ³ =					1139469
					Σ = 1847858
Add 140 L. 68 +					18479

Continuation

C/F

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9825m ³ @ 7892.53/m ³ =					775441
⁶ / ₁₉ - Providing and fixing					
mmmsy infomatory board					
P-9 item-1/19					
1.0 Nos @ 15983.64/each =					15984 ✓
					= 2639283 ✓
Add 1% L. cost ⊕					26393 ✓
S. fee ⊕					30088 ✓
					= 2695764 ✓
Add 18% GST ⊕					485238
					= 3181002
Less 11.33% Below					350428
					= 2820574
					1730018
Less 11.33% Below					1450984
					= 196011
					= 1534007
					1369610
C&P					
24/12/14					

Continuation