

4th on A/c Bill)

23

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	

Name of work - const of road
from LOSI Bhatwariya
to Jamalpur under MMSVY
(Gen) scheme

Agency - Indu Kumari

Agreement No - 01/CMRD/2025-2026

Date of work order - 07-05-2025

Date of completion 06-05-2025

Further Measurement - Nil

Kumar
12/12/2025
J.E

Kumar
12/12/2025
K.E

Abstract of work

① clearing and grubbing

of road land -

0.4275 Hect vide TM 18 Pg 18

@ Rs 73248 = 75/Hect - Rs 31314 = W

② p/v const of G.S.B. 4r II

39.34 m³ vide TM 18 Pg 18

@ Rs 2758 = 37/m³ - Rs 108514 = W

③ p/v laying spreading WBM-3

95.23 m³ vide TM 18 Pg 18

@ Rs 5624 = 09/m³ - Rs 535582 = W

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
$\frac{16}{13}$ Plv Planting of trees 31 No vide TMS Page (20)					
@ Rs 1221 = 63/each - Rs 37871 = w					
$\frac{17}{16}$ Plv and fixing typical information board. 02 No vide TMS Page (21)					
@ Rs 10219 = 11/each - Rs 20438 = w					
					Rs 3978394 = w
Add 1% Loss $\frac{17}{16}$					Rs 39784 = w
Add S.F. $\frac{17}{16}$					Rs 33248 = w
					Rs 4051426 = w
Add 18% GST $\frac{17}{16}$					Rs 729257 = w
					Rs 4780683 = w
Less previous payment $\frac{17}{16}$					
Less 0.01% below $\frac{17}{16}$					Rs 478 = w
					Rs 4780205 = w
Less previous payment $\frac{17}{16}$					Rs 4316959 = w
					Rs 463246 = w
<u>Human</u> 12/12/2019 J.E	<u>Suman</u> 12/12/2019 A.E				<u>Col</u> 12/12/2019 P.W