

2nd & Final Bill

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/Work:-	Construction of (strengthening and widening) road from				
	Groom Mahan Ram Chandra				
	Pandit ke ghor se Samjay				
	Rai ke ghor tak.				
N/Agency:-	Gaurav & Ramesh and Hare Krishna (JV).				
Agreement No:-	11 CM 30/2025-26.				
Date of Work Order:-	15/03/2025				
Date of Completion:-	14/09/2026.				
Actual date of Completion:-	15/12/2025.				

Measurement -			
1. Excavation for roadway in soil using manual means -			
	$2 \times 13 \times 30.0 \times 0.375 \times 0.175 =$	51.18 m^3	
	$2 \times 1 \times 20.0 \times 0.375 \times 0.175 =$	2.63 m^3	
		$= 53.81 \text{ m}^3$	
	Bed - $5 \times 3.0 \times 0.375 \times 0.175 =$	0.98 m^3	
		$= 52.83 \text{ m}^3$	
2. Construction of granular sub base by providing well graded materials -			
	$2 \times 13 \times 30.0 \times 0.375 \times 0.10 =$	27.25 m^3	
	$2 \times 20.0 \times 0.375 \times 0.10 =$	1.50 m^3	
		30.75 m^3	
	Bed - $5 \times 3.0 \times 0.375 \times 0.10 =$	0.56 m^3	
		$= 30.19 \text{ m}^3$	

Continuation



Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/C = Rs 18,34,201 = w
Add	L. Cess @ 1%				Rs 18,342 = w
Add	G.S.T @ 18%				Rs 3,30,156 = w
Add	S. Fee				Rs 22896 = w
					Total = Rs 22,05,595 = w
Ded ⁿ	1.63% for agree				- Rs 35951 = w
					Net Amount = Rs 21,69,644 = w
Ded ⁺	Previous Bill vide PLS				= Rs 12,32,091 = w
					Net = Rs 9,37,553 = w
Amount 19/12/15 1002 18/12/15 12					