

LOGO-X Road To LOU7 to Jodav Talay
(V.R.80)

Schedule XLV-Form No. 134

4212 DIVISION

11291 SUB-DIVISION

719491 - m/s-210192/450 KDD (J.V.)

Measurement Book

210411 - R.R.S.M.P 1691

2nd On A/c Bill
Abstract of Cost

14

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) Clearing and grubbing					
Road Land — — —					
Qty - 0.27 Ha, Vide TMB, P-7					
@ Rs. 73257.89/Ha — Rs. 19780 = 0					
(2/3) Providing Construction					
OF GSB — — —					
All Complete Job.					
Qty - 29.48 m ³ , Vide TMB, P-7					
@ Rs. 2835.27/m ³ — Rs. 83584 = 0					
(3/4) Providing, Laying					
Compacting and					
Spreading — WMM					
All Complete Job.					
Qty - 29.51 m ³ , Vide TMB, P-7					
@ Rs. 3999.69/m ³ — Rs. 118031 = 0					
(4/8) Construction OF					
Dry Lean Concrete					
— — — Complete Job.					
Qty - 15 m ³ , Vide TMB, P-7					
@ Rs. 4974.55/m ³ — Rs. 74618 = 0					
(5/9) Construction OF Un-					
reinforced Jointed —					
Qty - 172.85 m ³ , Vide TMB, P-7					
@ Rs. 6828.64/m ³ — Rs. 1180330 = 0					
(6/17) Providing and Fixing Logs					
Qty - 2 Nos., Vide TMB, P-7					
@ Rs. 10757.14/No. — Rs. 21514 = 0					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B/p ————	Rx 1497857 = 0	
(7/5) providing and applying primer Coat ————					
Qty - 393.44, Vide TMB, P-11					
@ Rs 54.70/m ³ ————				Rx 21521 = 00	
(8/6) providing and applying tack Coat ————					
Qty - 2529.04 m ² , Vide TMB, P-12					
@ Rs 18.82/m ² ————				Rx 47597 = 00	
(9/7) providing and Laying Semi dense bitumen Concrete ————					
Qty - 80.06 m ³ , Vide TMB, P-					
@ Rs 12937.85/m ³ ————				Rx 1035805 = 00	
				Rx 2602780 = 00	
Add Labour Cost @ 1% (+)				Rx 26028 = 00	
Add Segregation Fee (+)				Rx 26700 = 00	
				Rx 72160 = 00	
				Rx 2727668 = 00	
Add GST @ 18% (+)				Rx 490980 = 00	
				Rx 3218648 = 00	
Below 0.02%, As per Agreement (+)				Rx 644 = 00	
				Rx 3218604 = 00	
Less previous Payment (+)				Rx 1816289 = 00	
Nat Payable Amount =				Rx 1401715 = 00	
JF 24/12/25			Vinod Rai 24/12/25 AE	CAPD	4/1/24 CC