

ARSNP/25-26 26/05/2026
Schedule XLV-Form No. 134 नव,

26/05/2026 10/17/1- 6/07/2026 34-29 05/15/26 26/05/26

Agreement NO - 24/ARSNP/26-25

ARSNP/24-25 26/05/2026

DIVISION

(26/05/2026)

SUB-DIVISION

29/5/25

Date of start :-

Date of completion 28/5/26

MEASUREMENT BOOK

MBNO-3429

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
		1st on A/c			
		(Abstract of cost)			
①	clearing & unloading Road land				
	do - Complete job				
0.225 Hac	(TMB pg - ①/1)				
	@ B 73248 = 75/Hac = B 16,481 =				
②	const. of subgrade & earth shoulder				
500.0 m^3	(TMB pg - ②/2)				
261.50 m^3	(" pg - ⑤/1)				
761.50 m^3	@ B 244 = 02/ m^3 = B 1,85,821 =				
③	const. of Panel Cement concrete pavement				
	PQC (N-35) — do				
37.51 m^3	(TMB pg - ②/1)				
473.24 m^3	(" pg - ⑥/1)				
510.75 m^3	@ B 8548 = 05/ m^3 = B 43,66,427 =				
④	P/V & fixing RCC H/S				
	(i) 4m Stone				
02 nos	(TMB pg - ⑤/3)				
	@ B 3197 = 40/each = B 6395 =				
	(ii) 2004 Stone				
04 nos	(TMB pg - ⑤/3)				
	@ B 841 = 71/each = B 3367 =				
⑤	P/V & fixing direction				
	Price board — do				
1.92 m^2	(TMB pg - ⑥/6)				

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
		B/F	Rs	49,89,541=00	
		ADD 1% L.C.C. (+)		49,895=00	
		ADD S. Fee (+)		62,707=00	
			Rs	51,02,143=00	
		ADD 18% U.S. (+)		9,18,386=00	
			Rs	60,20,529=00	
		less below 2.76% (-)		1,66,167=00	
			Rs	58,54,362=00	
<i>E. S. Vase</i> 20/12/25 S.E. <i>S. Vase</i> 20/12/25 S.E. <i>S. Vase</i> 20/12/25 S.E.					

<u>S. Fee Calculation @ 10%.</u>			
① Soil	-	$761.50 \times 35.25 \times 10\%$	= 2684
② PCC	-	$510.75 \times 1085.22 \times 10\%$	= 55427
③ B/W	-	$6.14 \times 3198.87 \times 10\%$	= 1964
④ Plaster	-	$42.88 \times 613.87 \times 10\%$	= 2632
Total S. Fee =			62,707 =
<u>Material Statement</u>			
① Soil	=	761.50	
② concrete sand	=	232.66 cu ³	
③ Stone Agg	=	459.68 cu ³	
④ Brick	=	3070 nos.	

E. S. Vase
12/25

Continuation