

Chopkhard link Road to Chopkhard
Milk tola

Schedule XLV Form No. 134.

Cont. Name - Holiyhook Jnagar structure Prj. 49.

PIRO

DIVISION

TARARI

SUB-DIVISION

Ag. No - 16/CMBSD/RRSMP/2025-26

Measurement Book

C.B.No-744

RRSMP

2nd A/c Bill

5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Moorkhurd	Link	Road	to	
	Moorkhurd	Milky	Tola		
Agency :-	Molly hock	Infrastructure	Pvt.		
	Ltd.	Add.	Dehon	on none.	
	P.O.-	Dalmiyangau	Dist.	Rohitoo	
Agg No:-	16/CN13D1	RRSMP	2025-26		
Date of commencement :-	10/06/2025				
Date of comp. :-	09/06/2026				
Rate :-	0.07%	Below	from	Schedule	Rate

	Abstract of cost				
	1711	Qty	vide	T.M.13	
17	cleaning & grubbing				
	do	do	do	do	
	Qty vide item ①			Page ③	
	0.16 HA @ 73248.75			= 11719.20	
2)	concrete concrete / pavement				
	(PQC) ...				
	do	do	do	do	
	Qty vide item ②			Page ③	
	364.55 @ 5748.11			= 2095473.00	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3) Providing Logo & fixing					
& typical M/M L/S Logo					
board	do	do	do	do	
Qty with item (3) page (4)					
2 Nos. @ 10/12.90 = 20225=00					
				Total	2127417=00
Add 1 Y. Labour (F)					21274=00
Add S.P. (+)					32487=00
				Total	2181178=00
Add 18% G.S.T (+)					392612=00
				Total	2573790=00
Less 0.07 Y. Below (F)					1801=00
				Total	2571989=00

Less 1 A/C Bill payment (+)					771597=00
				Total	1800392=00

[Signature]
21/12/18
56