

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					3rd on N/C Bill
N/W:-	Const. of Road from Pandpur Marwan Pradhan Manti Sadak me. Shoman Pandit Keshav Se Harchanda Chauk PWD Sadak Tak via Shambhu Ray. Md Ali Hussain and Samdaik Bhawan.				

Agency:- M/S Royal Engineers

Agg No:- 02CMBD/2025/26

Date of work order:- 18.06.2025

Date of completion:- 17.06.2026

Actual date of compn:- In progress

Measurement

Nil


 25/11/25
 SE


 25/11/25
 AE

Abstract of cost

(1) Clearing & grubbing
 road land do-EN

At vide TMB PNO - (10)

0.730 Hpt @ Rs 73248-75/Hr @ Rs 53422=

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
$\frac{3}{13}$ P/E spreading & compacting WBM 5-III - do - touchstone Qty vide TMB PNO-13 $44.124 \text{ m}^3 @ \text{Rs } 4612.34/\text{m}^3 \text{ Rs } 203514.00$				
$\frac{4}{14}$ Const. of unreinforced PCC M35 grade - do - Qty vide TMB PNO-13 $737.10 \text{ m}^3 @ \text{Rs } 6993.19/\text{m}^3 \text{ Rs } 5154680.00$				
$\frac{5}{123}$ P/E of typical MMSSY info sign board - do - E/I Qty vide TMB PNO-13 $1 \text{ Nos } @ \text{Rs } 10840.30/\text{Each } \text{Rs } 10840.30$				
			Rs	5657178.00
Add GST 18%			Rs	1018292.00
Add 40 L/h			Rs	56572.00
Add sign fee			Rs	92337.00
			Rs	6824379.00
Less 1.53%			Rs	104413.00
			Rs	6719966.00
Less prev. Pay Rs			Rs	4878809.00
			Rs	1841157.00
$\frac{25}{11/25}$ JE				

Continuation

