

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग , कार्य प्रमंडल , बिक्रमगंज

पत्रांक:- 1955 /बिक्रमगंज

दिनांक:- 13/12/25

प्रेषक:-

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल बिक्रमगंज

सेवा में

अपर मुख्य कार्यपालक पदाधिकारी -सह सचिव
बिहार ग्रामीण पथ विकास एजेंसी
ग्रामीण कार्य विभाग बिहार पटना।

विषय:- RRSMP(GENRAL) योजना अंतर्गत में आवंटन हेतु अधियाचना के सम्बन्ध में।

महाशय,

उपर्युक्त विषयक RRSMP(GENRAL) योजना अंतर्गत कराये गए कार्य का भुगतान हेतु अधियाचना एवं उपयोगिता प्रमाण पत्र विहित प्रपत्र में तैयार कर आवश्यक करवाई हेतु समर्पित की जाती है।

अनुलग्नक:- संलग्न सूची

1. पथ का आवंटन अधियाचनाप्रपत्र
2. उपयोगिता प्रमाण पत्र


13/12/25

विश्वासभाजन


13/12/25

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल बिक्रमगंज

Requisition Form for Scheme Head - RRSMP(Central)

Name of the Works Division :- Bikramganj

S. No.	Package no.	Project ID as per MIS	Name of Road	AA Length (in Km)	Administrative Approval (Construction Work) Amount (in Lac)	Agreement (Construction Work) Amount (in Lac)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WB/M/WM/ M/BM/SDB C etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in percentage	Total Previous Allocated Amount (in Lac)	up to date expenditure as per MIS (in Lac)	Value of Work Done (in Lac)	Current Demand/In (in Lac)	Remarks
1	3	2030130350053	T04 Canal Bridge To Bhanpur	3.050	328.174	234.77534	10CMBD/ 25-26	12.06.2026		SDBC	2005.00	-	-	46.40341	46.40341	174.57848	128.17547	
2		2030130350044	NH 30 Chatra Via Ghorwanchh To Gaura	3.100	265.285	184.52794	10CMBD/ 25-26	12.06.2026		SDBC	2018.00	-	-	51.45257	51.45257	106.91027	55.45770	
3		2030130350045	Surware ke Baradi To Sree Ravranjan Singh ke ghar tak path nirman	1.660	143.506	98.17632	10CMBD/ 25-26	12.06.2026		SDBC	2035.00	-	-	28.87324	28.87324	63.96010	35.08686	
4		2030130350030	Dinara College To Dehra	5.300	592.314	418.33214	10CMBD/ 25-26	12.06.2026		SDBC	1933.00	-	-	52.00882	52.00882	258.89982	206.89100	
5		2030130350052	NH30 To Mahourth	1.410	125.566	86.76702	10CMBD/ 25-26	12.06.2026		SDBC	1901.00	-	-	46.78343	46.78343	53.97092	7.18749	
6		2030130350054	Pohapi To Dehri	2.130	146.009	108.3042	10CMBD/ 25-26	12.06.2026		SDBC	1983.00	-	-	27.83253	27.83253	55.40189	27.56936	
7		2030130350037	NH 30 To Ganbharasara	1.500	218.818	159.32718	10CMBD/ 25-26	12.06.2026		SDBC	2829.00	-	-	43.28869	43.28869	105.38061	62.09192	
															TOTAL		522.45940	

It is certified that Physical & Financial Progress has been updated in MIS

Senior D.A.O./D.A.O.
RWD,(W), Division, Bikramganj

Executive Engineer
RWD,(W), Division, Bikramganj

Note:-
1 Above Signed Copy along With Forwarding Letter & Utilisation Certificate must be uploaded in MIS

2 Signed Hard Copy and soft copy(in excel) of recorded IRI is enclosed(As Applicable)


GFR 12-B
[See Rule 256 (2)]

FORM OF UTILIZATION CERTIFICATE

- (1) Certified that out of the Loan of Rs **1700.11465** Sanctioned under -Letter No.- 62 dated- 26.07.2025, in favour of 2026 during the year 2025-26 an amount of Rs 1700.11465, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs..0.00, remaining unutilized at the end of the year 2025 has been surrendered to the Government (vide No.0.00, dated 0.00)/ will be adjusted towards the loan payable during the next financial year.
- (2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1.
- 2.
- 3.
- 4.

 
Signature.....

Designation.....

Date.....

Name of Customer: **OJHA AND ASHUTOSH**
 Name of Work: **Ata Via Ghomanch To Gaura**
 Road: **Ata Via Ghomanch To Gaura**
 Lab Job number: **12-12-2025**
 Date: **12-12-2025**
 Section No: **123**


Test Date: **12-12-2025**
 Road Name: **Ata Via Ghomanch To Gaura**
 Machine No: **438**
 Road Type: **(R) RURAL ROAD**
 Start S No: **1**
 Side: **Interval**
 Start E No: **1**
 Weather: **NORMAL**
 UV Range: **615** **110** **3000** **1000** **mm/Km**
 Start Location: **Gaura**
 Dist Range: **0** **10** **32** **0.1** **1000 m**
 End Location: **Gaura**
 Equation: $Y = 0 \cdot X^2 + 0.952 \cdot X + 195.8$

Print Generate Report and Graph

Rerdraw Graph

Map View

File: C:\Users\DELL\Desktop\pup\OJHA AND ASUTOSH\Kaimure Developers\5.xlsx Section No: 123. Eqn: $Y = 0$
 Name of Customer: OJHA AND ASHUTOSH. Name of Work/ Road: NH 30 Chatra Via Ghomanch To Gaura. Lab Ji



madhulika
 13/12/25
 13/12/25
 13/12/25

Name of Road - NH 30 Chatra Via Ghorwanchh To Gaura

Name of Contractor :- OJHA AND ASHUTOSH

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	IRI CATEGORY ROAD	Latitude	Longitude	Event
12/12/25	16:56:0	123	0.1	330	0	1800	2215	G	25.28099	84.1322	Normal
12/12/25	16:56:19	123	0.1	300	10.1	1700	2115	G	25.28109	84.1321	Normal
12/12/25	16:57:0	123	0.1	280	10.1	1600	2015	G	25.28142	84.1317	Normal
12/12/25	16:57:0	123	0.1	290	12.1	1700	2115	G	25.2816	84.13091	Normal
12/12/25	16:57:30	123	0.1	290	10.1	1500	1915	G	25.28152	84.13034	Normal
12/12/25	16:58:5	123	0.1	290	10.1	1500	1915	G	25.28157	84.12952	Normal
12/12/25	16:58:41	123	0.1	330	15.1	1400	1815	G	25.28173	84.1286	Normal
12/12/25	16:59:16	123	0.1	290	10.1	1600	2015	G	25.28178	84.12787	Normal
12/12/25	16:59:16	123	0.1	350	10.1	1800	2215	G	25.28181	84.1272	Normal
12/12/25	16:59:16	123	0.1	300	16.1	1500	1915	G	25.28265	84.12644	Normal
12/12/25	16:59:16	123	0.1	290	10.1	1600	2015	G	25.28226	84.12609	Normal
12/12/25	17:16:12	123	0.1	330	10.1	1700	2115	G	25.28228	84.1257	Normal
12/12/25	17:17:0	123	0.1	300	10.1	1700	2115	G	25.28234	84.12535	Normal
12/12/25	17:17:22	123	0.1	300	15.1	1600	2015	G	25.28237	84.12479	Normal
12/12/25	17:17:22	123	0.1	290	10.1	1600	2015	G	25.28248	84.12398	Normal
12/12/25	17:17:0	123	0.1	250	20.2	1700	2115	G	25.28264	84.1232	Normal
12/12/25	17:17:0	123	0.1	230	10.1	1500	1915	G	25.28254	84.12291	Normal
12/12/25	17:17:33	123	0.1	330	18.1	1500	1915	G	25.2826	84.12258	Normal
12/12/25	17:18:8	123	0.1	250	20.2	1500	1915	G	25.28279	84.12208	Normal
12/12/25	17:18:8	123	0.1	230	10.1	1600	2015	G	25.28288	84.12135	Normal
12/12/25	17:18:44	123	0.1	280	17.1	1700	2115	G	25.28268	84.12115	Normal
12/12/25	17:19:19	123	0.1	250	10.1	1700	2115	G	25.28243	84.12097	Normal
12/12/25	17:19:19	123	0.1	230	10.1	1800	2215	G	25.2822	84.12072	Normal
12/12/25	17:20:0	123	0.1	280	10.1	1600	2015	G	25.28193	84.12043	Normal
12/12/25	17:20:29	123	0.1	230	15.1	1600	2015	G	25.28114	84.11993	Normal
12/12/25	17:23:26	123	0.1	280	10.1	1600	2015	G	25.28062	84.11925	Normal
12/12/25	17:24:0	123	0.1	290	20.1	1200	1615	G	25.28011	84.1191	Normal
12/12/25	17:24:0	123	0.1	350	10.1	1500	1915	G	25.27951	84.11868	Normal
12/12/25	17:18:8	123	0.1	250	20.2	1500	1915	G	25.27856	84.11771	Normal
12/12/25	17:18:8	123	0.1	230	10.1	1700	2115	G	25.27813	84.11699	Normal
12/12/25	17:18:44	123	0.1	280	17.1	1700	2115	G	25.27764	84.11668	Normal

$$Y = 0 \cdot X^4 + 2 \cdot 0.952 \cdot X + 195.2$$

$$X = 3500$$

$$Y = 3527$$

(R) RURAL ROAD
Good Average Poor
<4000 4001-5000 >5001

Handwritten signature
13/12/25
AC

अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि MMGSUY (GEN) योजनान्तर्गत:-

1. पथ NH 30 Chatra Via Ghorwanchh To Gaura कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।

BS
13/12/25

कनीय अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रशाखा-दिनारा

madhusika
13/12/25

सहायक अभियंता,
ग्रामीण कार्य विभाग,
कार्य अवर प्रमंडल-दिनारा

S.P.K.
13/12/25

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बिक्रमगंज।

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W -	NH30 Chatra via				
	Chhorwanchh To Gagra.				
N/Agency -	Dha & Ashutosh (JV)				
Agreement no.	10 CM B D / 25-26				
Date of start	13.06.2025				
Date of Completion	12.06-2026.				
A. D.O.C -	Ongoing-				
	Record Entry-				

① p/v GSB -

for Junction Improvement

1x	18x	3.13x0.150	= 8.45m ³
1x	15x	3.13x0.150	= 7.04
1x	7x	3.13x0.150	= 3.29
			Total = 18.78m ³

② p/v wmm -

for widening -

1x	10x	1.2x0.075	= 0.90m ³
2x	15x	1.10x0.075	= 2.475
1x	12x	0.90x0.075	= 0.81
1x	20x	1.0x0.075	= 1.50
1x	15x	1.2x0.075	= 1.35
1x	20x	$\frac{1.0+1.1}{2}$ x0.075	= 1.575
1x	25x	$\frac{0.9+1.1}{2}$ x0.075	= 1.875
1x	18x	$\frac{1.1+1.3}{2}$ x0.075	= 1.62

madhukata	10/12/25 AE	10/12/25 FE
-----------	----------------	----------------

A	B	S	T	R	A	C	T	-
---	---	---	---	---	---	---	---	---

① setting out pillars

P - (2/2)

$$3.1 \text{ km} \text{ @ Rs } 14272.76/\text{km} = \text{Rs } 44246.00$$

② clearing and grubbing

road land +

P- (2/1)

$0.81 \text{ Ha} \text{ @ } 73248.75 / \text{Ha} = \text{Rs } 59331 = 00$

③ Contribution of

Subgrade ~~is~~ and

Earthen shoulder

p - (5/4)

$$1362.20 \text{ m}^3 \text{ @ } 244.02 / \text{m}^3 = \text{Rs } 332404 = \text{Rs } 3.32 \text{ Lakhs}$$

Continuation