

1045-CHHOTK HATHUA TO KORAR HATA VR-44

Shedule XLV Form No. 134.

M/S K-RAY & VINJYARASHWIL DIVISION

BLOCK-HATHUA SUB-DIVISION

RRSMP-HATHUA-05

Measurement Book

MB-NO-729

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-	Construction of				
	Road from Lous -				
	Chhotka Hathua to				
	Kosar Hata (NR44)				
Agency:-	Kamleshwar Rai and				
	Vindayashree Construction				
	(Joint Venture)				
	At - Taxuan, Machhara.				
	Murganj, Gopalganj				

Agreement No:- DB/CMBD/ 25-26.

Date of commencement:- 05.05.2025

Date of completion:- 04.05.2026.

Measurement

① Clearing and Grubbing
Road Land (By manual
work - do-do

$$2 \times (10 \times 30m) \times 1.00m = 600.00m^2$$

$$2 \times (10 \times 30m) \times 1.00m = 600.00m^2$$

$$2 \times (10 \times 30m) \times 1.00m = 600.00m^2$$

$$2 \times (10 \times 30m) \times 1.00m = 600.00m^2$$

$$= 2400m^2$$

$$= \frac{2400}{10000} = 0.24 Hec$$

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
4) Providing and laying spreading and compacting WBM (50mm)					
Qty vide TMS P.no-10					
76.84m ² @ Rs 5081.12/m ² B					390433.00
5) Const of unreinforced concrete					
Jointed Plain PCC m 75					
Qty vide TMS P.no-10					
282.73m ² @ Rs 7625.38/m ² B					2163549.00
6) Providing and fixing of typical information logo board					
Qty vide TMS P.no-10					
2.00 no @ Rs 15915.82/each B					31832.00

				B	2804662.00
Add 1% LC				B	28047.00
Add SF				B	30405.00
				B	2863114.00
Add CIST 18x				B	515361.00
				B	3378475.00
Less below 0.05% Paper Pt					-2027.00
				B	33576448.00
Less previous payment				B	-1958340.00
				B	1418108.00
C&P					
19/11/25				At	

Continuation

CE-NO-102, dt-18.11.2025

Atlot-254527-CMIL