

KHMF TO PHMDEY TOLH

Schedule XLV-Form No. 134

PROGRESSIVE ENGTCON P.V.T. 1.1.2 DIVISION

M.M.G.S.Y GREEN SUB-DIVISION

BLACK - BHOJRE

MEASUREMENT BOOK

M.B-NO-315

GAPPU BHBU

Name for work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st on m/c Bill				
Name of work - Const. of a road from KANE to					
Ponkey 5/12 under mm ssy (Cea) in					
Bhorey taluka.					
Agency. Progressive Engineers Pvt Ltd.					
Agreement NO- 39580/2019-20.					
Agreement Value - Rs. 8564313=00.					
Date of work started - 11.08.2019.					
Date of completion - 10.08.2020.					
Date of measurement - 30.06.2020.					

Record measurement

(1) Const. of Working bench m/c
as per S/S/42.

Length = 1.183 km. Limited 1.18 km.

(2) Const. of reference Pillars as
per S/S/42.

Length = 1.183 km. Limited 1.18 km.

(3) Clearing and grubbing road
land as per S/S/42.

$2 \times 1183.0 \times 1.50 = 3549 \text{ m}^2$

= 0.35 Hectare.

(4) Const. of embankment with approved
materials lead upto 1000m.

$2 \times 1000.0 \times 1.20 \times 0.600 = 576.0 \text{ m}^3$

Limited to 564.94 m³.

Continuation

