

3rd Year Maintenance Bill

57

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D	

Name of work :- SH-56 to Mahadalit Tele

Name of Agency :- Sri Navin Kumar Roy

Agreement No. - 77-SBD/2020-21

Date of Commencement :- 23.03.21

Date of Completion :- 22.03.2022

Actual date of Completion :- 22.03.2022

Date of Entry :- 25.01.25

Work done :-

① Restoration of rain cuts with soil

$$4 \times 3.00 \times 1.50 \times 0.30 = 5.40 m^3$$

$$8 \times 10.00 \times 0.90 \times 0.30 = 21.60 m^3$$

$$1 \times 18.00 \times 1.00 \times 0.30 = 5.40 m^3$$

$$14 \times 5.00 \times 0.90 \times 0.25 = 15.75 m^3$$

$$4 \times 5.50 \times 0.75 \times 0.30 = 4.95 m^3$$

$$\text{Total} = 53.10 m^3$$

② Making up of berms/shoulders &

stripping of soil - do - do.

$$5 \times 15.00 \times 0.60 = 45.00 m^2$$

$$8 \times 10.00 \times 0.90 = 72.00 m^2$$

$$6 \times 15.00 \times 2 \times 0.90 = 162.00 m^2$$

$$4 \times 8.00 \times 0.50 = 16.00 m^2$$

$$\text{Total} = 295.00 m^2$$

③ Repair of pot holes with wbu

$$9 \times 1.50 \times 0.50 = 6.75 m^2$$

$$12 \times 2.00 \times 1.50 = 36.00 m^2$$

$$8 \times 1.00 \times 0.90 = 7.20 m^2$$

$$1 \times 3.50 \times 0.75 = 2.63 m^2$$

$$\text{Total} = 52.58 m^2$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑩ Painting of eulmets Parapet					
Btys. width 58 ft $\times$ (10) = 38.40 m ²					
Chs 1.00 = 76/m ² ———— Rs 3869=00					
⑪ P/O Road marking with HTP					
Paint from BT surface ———— Chs					
Btys. width 58 ft $\times$ (11) = 150.00 m ²					
Chs 735 = 54/m ² ———— Rs 110331=00					
Total ———— Rs 186873=00					
Add 12% GST ———— Rs 22425=00					
Add 1% L. Cons ———— Rs 1869=00					
Rs 211167=00					
Less 0.11% Below Rate					
As per agreement ———— Rs 232=00					

Payable Amnt = Rs 210935=00

Chs
25/01/25

⑩
25/01/25
JE