

म/र 3054 एम्डा रोड से विहनापुरा
माया मझौली

Shedule XLV Form No. 134.

सिवागरी

DIVISION

रजुनाथ का

SUB-DIVISION

Measurement Book

2441

सर्वेक्षण:- विजय सिंह, ग्राम बिल्क प्रा. लि. श्रीगिर
सिमान

(These four lines should be repeated at the commencement of the measurement relating to each work)

Continuation

Abstract of Cost

28

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item-1					
Clearing & grubbing					
land by manual					
means do-do as E/I					
Item-1 on Pg-2					
0.44 Ha @ ₹ 76926.08					
					= ₹ 33847
Item-2					
Cont of ASP by					
manually well grad.					
do do as E/I					
item-2 Pg 2-3					
25.57m ³ @ ₹ 2942.66					
					₹ 75302.67
Item-3					
Providing laying &					
compacting of WBM					
Gr-II in BT position					
do do as E/I					
Item no-3 on pg-3-4					
20.77m ³ @ ₹ 5521.74					
					₹ 114687
					₹ 223837/-

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	Np.	L.	B.	D.	
				BF ₹	223837/-
Item-4	Providing & laying 9				
	WBY (RS-1) do do do				
	Item no-4 on Pg 45				
	35.45 m ³			@ ₹ 6009.77	
				₹	213046.
				←	
Item-5	Providing &				
	applying prime				
	coat (RS-1) do do do				
	Item 5 Pg - 46				
	472.65 m ²			@ ₹ 57.30	
				₹	27083=
Item-6	Priming & applying				
	Peck Coat (RS-1) do do				
	as per				
	Item-6 on Pg 6-7				
	3018 m ²			@ ₹ 19.68	
				₹	59394=
Item				₹	523360=
299523					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BFC S2330	
Item-7	Providing & laying				
	SDC 25mm				
	thick do-do as E/I				
	Item no-7 on Pg-7				
	75.45m ³ @ ₹15118.7				
				₹	1140706
Item-8	Providing D/C in				
	sub-base do-do as E/I				
	Item no-8 on Pg-8				
	29.32m ³ @ ₹5999.48				
				₹	175965
Item-9	Const 9 Panel Con-				
	crete PCC M-30 do-do				
	as E/I				
	Item no-9 on Pg 9-13				
	745.87 738m ³ @ ₹10005.97				
				₹	7463153 7384405
Item-10	Providing & applying				
	Hot thermoplastic 25m				
	do-do as E/I				
Item-16	Item-10 on Pg-12				
	172m ² @ ₹886.5				152478
	320m ² @ ₹1005.95				321904
Continuation.					9777506

8559945
175398
7250146

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					9777506 9876854
Item-11	Providing & fixing of typical MK-3054 Maintenance Tufor. do do as E/I Pg-13 item-1, 8 item 17 Page-26 3 Nos @ ₹ 11850.49				47402
					₹ 355512
Item-12	Const of subgrade & Earthen shoulder with lead 1000m do do as E/I Item-1 on pg-22 571.71 550m³ @ ₹ 264.72				151343/-
					₹ 145596/-
Item-13	RCC M15 grade km stone do do as E/I Item-2 on pg-23 3 Nos @ ₹ 3193.35				9580/-
Item-14	RCC M15 grade 200 m stone do do as E/I Item-3 on pg-23 10 Nos @ ₹ 863.61				8636/-

Continuation

₹ 9963868 = 0.
3382616
9994467

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BRI 9994767	
Item-15	Direction & place				
	Identification Retro				
	reflectorised Traffic				
	do do as E/I				
	Item-4 on Pg-23				
	5.435 m ² @ ₹ 14719.21				
					₹ 79484.00
Item-16	Providing & fixing				
	Retro-reflectorised sign				
	do do as E/I				
	600mm reflectorised D				
	Item-5 on Pg 23				
	24 Nos @ ₹ 4275.97				
					102623.00
					₹ 84071
Item-17	600mm Circular				
	Board do do as E/I				
	Item-6 on Pg 23				
	24 Nos @ ₹ 5725.59				
					137414
					₹ 125963
Item-18	600mm x 450mm				
	rectangular do do as E/I				
	Item-7 on Pg-24				
	8 Nos @ ₹ 5577.20				
					₹ 44618
					₹ 44618
					₹ 10346755.00
					10358606

Continuation

BF 10358606

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BF 10346755	
Item-19	700 mm	Side Octagon			
	do-do	as E/I			
Item-20	8 on Pg-24				
	2 No @			10155.75	20332
Item-21	Hazard Board				
	(900mm x 300mm)				
	do-do	as E/I			
Item-22	9 on Pg-24				
	15 No @			557.20	133853
					83658
Item-23	RCC M15 Grade				
	Boundary Pillar				
	do-do	as E/I			
Item-24	10 on Pg-24				
	70 No @			39554	55375
					39554
Item-25	Putting New ledger				
	fig do-do	as E/I			
Item-26	11 on Pg-24				
	264 Nos @			0.77	203-w.
Item-27	Propel Const of Plain/Reinforced				
	Cement Concrete do-do				
	as E/I Item-12 on Pg-25				
	17-70 @			8971.07	158799

Continuation


 $\Sigma 10715317$
 10727168

Br 7 16727168

BFX 10869302

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				BFX	10857451
					10869302
Tad Cost				-	10857451
Add 18% GST			⊕	19564744	19564744
Add 1% LC			⊕	108574	108574
Add SF			⊕	117980	117980
					13038346-
Less 5.11% Below App			⊖	666259	666259
Net payable					12372087
Previously paid					10716117
					1655970
Total				-	10869302
Add 18% GST			⊕	1956474	1956474
1% LC			⊕	108693	108693
Add SF			⊕	118109	118109
					13052578
Less					
Less 5.11% Below App			⊖	666987	666987
					12385591
PP			⊖	10716117	10716117
Net Payable					1669474

Continuation


 15/10/2015
 Limit as per agreement - 1578526

