

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल छपरा 2

प्रेषक,

पत्रांक ५९ अनु०

छपरा/दिनांक 16/01/2025

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, छपरा-2

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
बिहार ग्रामीण पथ विकास अभिकरण (ब्राडा),
बिहार, पटना।

विषय:-

नई अनुरक्षण नीति 2018 (Head - 3054) योजना मद में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि नई अनुरक्षण नीति 2018 (Head - 3054) योजना अंतर्गत 07 (सात) पथों में राशि का अधियाचना विहित प्रपत्र में तैयार कर मापपुस्त की छायाप्रति एवं Bump Indicator का Reading संलग्न कर आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः अनुरोध है कि पत्र के साथ संलग्न अधियाचना प्रपत्र में अंकित राशि उपलब्ध कराने की कृपा की जाय ताकि संवेदक के विपत्र का भुगतान किया जा सकें।

अनु०:- यथोक्त।

विश्वासभाजन

Pimp
16/01/25

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, छपरा 2

FORM GER 19-A

(See Government of India's Decision (I) below Rule-150

Form of Utilization Certificate up to the Month of January 2024

PIU:- E.E.,R.W.D. Works Division , Chapra- 2

Sl. No	Name of Scheme	Sanction No. & Date with Amount (in Lac Rs.)	Amount Received (in lac Rs.)	Particulars
1	2	3	4	5
1	Construction of Rural Roads under New Maintenance Policy 2018	Letter No. 140 (WE) Dt. 27.12.2024	Allotment 10924.83281 Lacs	Certified that out of Rs. 10924.83281 Lacs received during the years 2019-20 to 2024-25 and in favour of EE., R.W.D Works Division 2, Chapra a sum of Rs. 10362.15090 Lacs has been utilised And Rs. 30.99714 Surrender for the purpose of New Maintenance Policy 2018 Scheme as given in the margin for which it was sanctioned and that the balance of Rs. 531.68477 lacs remaining unutilised at the end of the period under report.

Ad-ink
14/01/25

Divisional Account Officer
R.W.D., Works Division, Chapra-2

P. P. P.
14/01/25

Executive Engineer
R.W.D, Works Division, Chapra-2

Requisition Format for Scheme Head:- MR(3054) under Bihar Rural Road Maintenance Policy-2018(Initial Rectification and Surface Renewal)

Name of Division:-Rural Works Department, Works Division, Chapra-2

S.No.	Package No.	Name of Road/ Bridge	Project ID as Per MIS	Administrative Approval(AA) Letter No. & Date	Administrative Approval(AA)		Agreement Amount (in Lacs)		Agreement No. & Date	Date of Completion as Per Agreement	Actual Date of Completion	Value of BBL of Bitumen Layer (in m/m)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in Percentage)	Previous Total Allocated Amount (in Lacs)	Up-to-date Expenditure as per MIS (in Lacs)	Requisition against Work done (in Lacs)	Remarks
					Length (in Km)	Amount (in Lacs)	Initial Rectification With Surface Maintenance (in Lacs)	5 Years Routine Maintenance (in Lacs)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/23-24 Chapra-2/08	L051-T02 to Kesari (NR38)	31306302130	6115 & 04.12.2023	1.066	56.066800	32.4923	6.92275	03MIBD/2024-25 & 06.08.2024	05.05.2025	30.12.24	2719.72	25.000	5.00%	27.90773	27.90773	4.28403	
2	MR-N/23-24 Chapra-2/08	Jamanpur Khujtan Path Teen Muhani Bhurdahiya to Devpura ke Bhar Tola Pokhra Tak	31306312032	6115 & 04.12.2023	1.500	67.08100	36.2124	11.00385	03MIBD/2024-25 & 06.08.2024	05.05.2025	BT COMPLETE	3068.73	25.000	5.00%	30.62942	30.46669	5.58296	
3	MR-N/23-24 Chapra-2/08	Chapra jile antargat ekma prakhand me gram devpura mathiya toll se tesuuar mahadalit tola ko jorne wala path	31306305002	6115 & 04.12.2023	2.400	127.01000	73.2739	11.96810	03MIBD/2024-25 & 06.08.2024	05.05.2025	BT COMPLETE	2859.54	25.000	5.00%	63.80709	63.80709	7.90859	
4	MR-N/23-24 Chapra-2/08	Rasulpur Chainpur Road (Ashani Prayesh Dwar) To Upto Ashani House of Rishi Prasad	31306312033	6115 & 04.12.2023	1.760	110.15000	67.6853	9.83060	03MIBD/2024-25 & 06.08.2024	05.05.2025	30.12.24	2790.11	25.000	5.00%	60.00000	60.00000	6.43506	
5	MR-N/23-24 Chapra-2/13	Rasupur Chainpur Road To Upto Chapra Siwan Main Road	31306312027	31 & 03.01.2024	0.250	20.38500	11.8046	0.90950	16MIBD/2024-25 & 19.10.2024	18.07.2025	BT COMPLETE	2871.66	25.000	5.00%	0.00000	0.00000	10.30000	
6	MR-N/23-24 Chapra-2/13	PMGSY Manikpur Road To Upto Padhuua Pul	31306312029	31 & 03.01.2024	0.450	36.02300	20.6381	1.77379	16MIBD/2024-25 & 19.10.2024	18.07.2025	BT COMPLETE	2852	25.000	5.00%	0.00000	0.00000	18.50000	
7	MR-N/23-24 Chapra-2/13	Ekma Tajpur Road To Upto Badpur Village Hote Huve Satidai	31306312031	31 & 03.01.2024	0.800	66.85300	35.3035	2.91035	16MIBD/2024-25 & 19.10.2024	18.07.2025	BT COMPLETE	2834.87	25.000	5.00%	0.00000	0.00000	30.50000	

14/10/25

14/10/25

D.A.O


RWII, Works Division, Chapra-2

Executive Engineer

RWII, Works Division, Chapra-2

File :E:\chapra-2\OCTOBER 2024\BUMPHMK 3 ROAD.Xls, Section No.:29, Eqn :

Name of Customer :Hmk Infratech Private Limited, Name of Work/ Road :Rasulpur Chainpur Road (Ashani Pravesh



Signature
18/10/24
Division, Chapra-2

Signature
18/10/24
Executive Engineer
Pural Works Department
Division, Chapra-2

Cont. Name:- Hmk Infratech Private Limited

Road Name:-Rasulpur Chainpur Road (Ashani Pravesh Dwar) To Upto Ashani House of Rishi Prasad

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event			
14/10/24	11:37:13	29	0.1	220	10.1	2200	2675	G	26.00928	84.479664	Normal	X = 0		
14/10/24	11:38:0	29	0.1	250	10.1	2500	2970	G	26.009351	84.479765	Normal	Y = 510		
14/10/24	11:38:24	29	0.1	230	20.2	2300	2773	G	26.003509	84.478766	Normal			
14/10/24	11:39:0	29	0.1	240	20.2	2400	2872	G	26.003773	84.478833	Normal			
14/10/24	11:39:28	29	0.1	270	20.2	2700	3167	G	26.003024	84.478797	Normal	(R) RURAL ROAD		
14/10/24	11:40:11	29	0.1	260	20.2	2600	3069	G	26.003107	84.478827	Normal	Good	Average	Poor
14/10/24	11:40:46	29	0.1	190	10.1	1900	2380	G	26.004182	84.478839	Normal	<4000	4001-5000	>5001
14/10/24	11:41:21	29	0.1	210	10.1	2100	2577	G	26.008623	84.47988	Normal			
14/10/24	11:42:1	29	0.1	220	10.1	2200	2675	G	26.007893	84.480036	Normal			
14/10/24	11:43:5	29	0.1	280	30.3	2800	3265	G	26.007717	84.479961	Normal			
14/10/24	11:44:0	29	0.1	300	20.2	3000	3462	G	26.00746	84.479929	Normal			
14/10/24	11:44:51	29	0.1	330	10.1	3300	3757	G	26.007374	84.479901	Normal			
14/10/24	11:45:0	29	0.1	270	20.2	2700	3167	G	26.007087	84.479605	Normal			
14/10/24	11:45:27	29	0.1	270	10.1	2700	3167	G	26.006858	84.479578	Normal			
14/10/24	11:45:27	29	0.1	250	10.1	2500	2970	G	26.006688	84.47956	Normal			
14/10/24	11:46:2	29	0.1	230	20.2	2300	2773	G	26.00669	84.479558	Normal			
14/10/24	11:46:2	29	0.1	230	20.2	2300	2773	G	26.006315	84.479312	Normal			
14/10/24	11:46:37	29	0.06	250	20.2	2500	2970	G	26.006615	84.47943	Normal			
AVERAGE							2970.11							

Handwritten signature
18/10/24
For PRP

Handwritten signature
18/10/24
Executive Engineer
Rural Works Department
Works Division, Chapra 2



बिहार BIHAR

31-7-2024. एच.एम.के. इन्फ्राटेक (प्रा.) लि., सड़रस्ट सड़रस्ट
 एग्रीमेंट 03M6D/2024-25 AV 910773

Chapra -2

Agg. No. :- 03M6D/2024-25

Rate :- 20% Below

Date of Start :- 06.08.2024

Date of Completion :- 05.05.2025

Time Allowed :- 2024 Month

This agreement made the 07/08/2024... between RURAL WORKS DEPARTMENT (Govt. of Bihar) Authorized address at 5th floor, Vishweshwaraiya Bhawan, Jawaharal Nehru Marg, Patna-800013, Executive Engineer, R.W.D., Works Division, Chapra - 2 (herein after called "the Employer") of the one part and HMK Infratech Pvt. Ltd., At. - Ambedkar Hostel Road, Sarkari Bus Stand, Chapra (Saran) (herein after called "the Contractor") of the one part.)
 PAN No. :- AAFCH1283A GST No. :- 10AAFCH1283A1ZE

Whereas the Employer is desirous that the Contractor execute Output and Performance based Rural Road contract for the Repair & Maint. of Road (Package No. - MR-N/23-24 Chapra-2/08) Tender ID - 130291, BID ID - 567694

Sl. No.	Block	Package No.	Name of Road	Main Work Amount	Maintenance Amount	Grand Total
1	Ekma	MR-N/23-24 Chapra-2/08	Chapra Jila Antargart Ekma Prakhand Me Gram Devpura Mathiya Toli Se Tesuaar Mahadalit Tola Ko Jane Wala Path. (Length - 2.400 Km.)	7327394.00	1196812.00	8524206.00
2	Ekma		L051 – T02 to Kesari (VR38) (Length - 1.066 Km.)	3249229.00	692275.00	3941504.00
3	Ekma		Pandey Ke Bhui (Rasulpur Mahunmadpur Pich Road) to Upto Harijan Tola. (Length – 0.180 Km.)	801500.00	93074.00	894574.00
4	Ekma		Rasulpur Chainpur (Ashani Prवेश Dwar) to Upto Ashani House of Rishi Prasad. (Length - 1.760 Km.)	6768526.00	983062.00	7751588.00
5	Ekma		Jamanpura Khjutan Path Timmuhani Bhurdahiya to Devpura Ke Bhar Tola Pokhara Tak. (Length - 1.500 Km.)	3621238.00	1100387.00	4721625.00
Total Rs.				21767887.00	4065610.00	25833497.00

hereinafter called "the Works") and the Employer has accepted the Bid by the Contractor for the execution and completion of such works and the remedying of any defects therein, 20% Below, at a Cost of Main Work Rs. 2,17,67,887.00 + Maintenance Work Rs. 40,65,610.00 Grand Total Rs. 2,58,33,497.00 (Two Crore Fifty Eight Lakh Thirty Three Thousand Four Hundred Ninty Seven Only) (Including Labour Cess 1%, GST 18% And Seigniorage Fee)

HMK INFRA TECH PVT LTD
 Sandeep Kumar
 Director

Executive Engineer
 Rural Works Department Works Division
 Chapra-2

MR-N/23-24 Chpna-2/08 MBNo-3639

Schedule XLV-Form No. 134

Rasulpur chqinpur (Ashani Pravesch Dmt)
to upto Ashani house of DIVISION

Rishi Prasad.

SUB-DIVISION

HMK Infratech Pvt. Ltd.

MEASUREMENT BOOK

EKMA MBNo-3639


3rd & final bill

11

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Karsulpur Champur Road (Asahi Prakash Dwar) TO Asahi house of Rishi Prasad.					
Agency - Hmk Infotech Pvt. Ltd.					
Agreement No - 3 MBS/24-25					
Work started - 6/8/24					
Comphron date - 5/5/24					
1/9) Km stone - 3 NO.					
2/10) 200M stone - 7 NO.					
3/11) Painting lines and dashes.					
$ \begin{array}{r} 7 \times 25 \times 1.0 \times 0.100 = 17.50 \text{ M}^2 \\ 1 \times 1 \times 1.0 \times 0.100 = 0.10 \text{ " } \\ \hline 17.60 \text{ M}^2 \end{array} $					
4/12) Providing and erecting metal beam crash.					
$5 \times 3.0 = 15.0 \text{ M.}$					
5/13) Providing and fixing retro-reflectors cautionary sign board. 5 NO.					
6/14) 600 mm Circular - 4 NO.					
7/15) 600 x 450 mm rectangle - 5 NO					
8/16) 900 mm side octagonal - 2 NO.					
9/17) Boundary pillars - 21 NO.					
10/18) Printing new letter					
$2 \times 10 \times 23 = 460.0 \text{ Cmm.}$					
$2 \times 1 \times 2 = 4.0$					
464. Cmm.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Road marking in c.c. portion. RVT-12					
202M ² Ch 991.80/M ²					Rs 200344=00
② Logo board, RVT-12 2 NO					
Ch 13001.69 each					Rs 26003=00
③ Painting into coat. RVT-12 58.56 M ²					
Ch 136.93/M ²					Rs 8019=00
					Rs 6978472=00
Add 18% GST				(+)	Rs 1256125=00
Add 1% L.C				(+)	Rs 69785=00
Add S.F.a				(+)	Rs 00.00
					Rs 8304382=00
Less 20% allow (-)					Rs 1660876=00
					Rs 6643506=00
Less provision payment (-)					Rs 6000000=00
					Rs 5,23866=00
					Rs 643506=00
 30/12/24 JE				 30/12/24 AE	

Continuation