

कार्यपालक अभियन्ता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, बेगूसराय

पत्रांक 153 अक/...

बेगूसराय,

दिनांक 28/01/2025

प्रेषक:- कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बेगूसराय।

सेवा में,
नोडल पदाधिकारी MR3054,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:- शीर्ष- 3054 अन्तर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत अधियाचना
समर्पित करने के संबंध में।

महाशय,
उपर्युक्त विषय के सम्बन्ध में कहना है कि शीर्ष-3054 अन्तर्गत बिहार ग्रामीण पथ
अनुरक्षण नीति-2018 अन्तर्गत कराये गये कार्यों के भुगतान हेतु राशि की अधियाचना विहित प्रपत्र में
समर्पित किया जा रहा है।

अनुरोध है कि बिहार ग्रामीण पथ अनुरक्षण नीति-2018 अन्तर्गत कराये गये कार्यों का कुल
आवंटन रू0 150.72519 (एक करोड़ पचास लाख बहत्तर हजार पाँच सौ उन्नीस रुपये मात्र) उपलब्ध
कराने की कृपा की जाय।

अनु0 - यथोक्त।

विश्वासभाजन

28.01.25
कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बेगूसराय।
28.01.25

Requisition Formate for Scheme Head - MR(3054) under Bihar Rural Road Maintenance Policy - 2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- Begusarai

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in km)	Amount of (in Lakh)	Initial Rectification on with Surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RM/BE/BE G/24/0003	Repair of road from Khatopur to Maniappa Haspur to Sonpur	32010508128	6515/ 26.12.2023	6.45	393.60000	278.124	35.64490	01/MBD/ 2024-25 16.03.2024	15.12.2024		3391	25.00	5.00	165.75833	165.75833	109.92341	Surface Complete
2	RM/BE/BE G/24/0003	TDI - SARAJUNJA (SARAJUNJA MAKHATAB)	32010502079	1086/ 01.03.2024	3.28	177.73000	112.8838	19.46170	02/MBD/ 2024-25 10.08.2024	09.05.2025		3534	25.00	5.00	98.41893	98.41893	10.03193	Surface Complete
3	RM/BE/BE G/24/0003	Pamuch Khut Shima to Gopai Kumar House	N3201050240 01	1086/ 01.03.2024	0.65	43.59000	31.00589	2.38695	02/MBD/ 2024-25 10.08.2024	09.05.2025		3523	25.00	5.00	0.00000	0.00000	30.76985	Surface Complete
Total =																		158.7519

1. Signed Hard Copy and Soft Copy (in Excel) of recorded IRI is enclosed.
2. Up-to-date Physical Progress has been uploaded in MIS.

Divisional Accounts Officer
Works Division, Begusarai

Executive Engineer
RWD, Works Division, Begusarai

28.01.25

28.01.25

**EXECUTIVE ENGINEER, RURAL WORKS DEPARTMENT, WORKS DIVISION,
BEGUSARAI
FROM GFR 19 - A**

(See Government of India's Decision (I) below Rule - 150)
Form of Utilisation Certificate upto the month of January 2025

Name of the Head :- Rural Road Maintenance Policy 2018 Fund

Month:- January 2025

Sl. No.	Name of Scheme	Sanctioned No./ Date	Amount Received (in Lacs Rs.)	Particulars
1	2	3	4	5
1	Construction of Rural Roads under New Maintenance Policy 2018 Fund	Vide Up to Letter No. 140 Encl dt. 27.12.2024	5873.40914	Certified that out of Rs. 5873.40914 Lacs received upto the year 2024-25 in favour of Executive Engineer R.W.D. Works Division, Begusarai, Bihar a sum of Rs. 5873.40914 Lacs has been utilized for the purpose of <u>Rural Road Maintenance Policy 2018 Fund</u> Schemes as given in the margin for which it was sanctioned and that the balance of Rs.0.00 Lacs remaining unutilized at the end of the period under report.
	Total -		5873.40914	


- 2 Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose fo


Kind of Checks Exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test checks conducted by the Assistant Engineer/ Executive Engineer.
- All other codal formalities have been observed.

3 **Physical Progress achieved :-**

- Construction of Road Works.


28/01/25
Divisional Accounts Officer
Rural Works Department
Works Division, BEGUSARAI


28.01.25
Executive Engineer
Rural Works Department
Works Division, BEGUSARAI

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, बेगूसराय

प्रमाण पत्र

उपर्युक्त विषयक के संबंध में कहना है कि शीर्ष 3054 अन्तर्गत बिहार ग्रामीण पथ अनुरक्षण नीति 2018 अन्तर्गत पथ (1) Repair of road from Khatopur to Maniappa Haspur to Sonpur (2) T01 - SARAUNJA (SARAUNAJA MAKHATAB) (3) Paanch Khut Sihma to Gopal Kumar House मापी पुस्त पर इस आशय का प्रमाण पत्र है कि कार्य गुणवत्ता पूर्ण कराया गया है एवं विशिष्टियों के अनुरूप है।

Chandra
24/1/25
TS

विश्वासभाजन

धुमाकामा
28.01.25

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बेगूसराय।

Paanch Khut Sihma to Gopal Kumar House

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR	IRI	TEGORY	Latitude	Longitude	Event
24/1/25	17:13:42	24	0.1	310	30.3	3100	3654	G	25.374155	86.14409	Normal
24/1/25	17:14:0	24	0.1	330	30.3	3300	3881	G	25.374893	86.1434	Normal
24/1/25	17:14:0	24	0.1	300	30.3	3000	3540	G	25.375532	86.142677	Normal
24/1/25	17:15:0	24	0.1	290	30.3	2900	3426	G	25.376042	86.141935	Normal
24/1/25	17:15:27	24	0.1	280	30.3	2800	3313	G	25.376697	86.141195	Normal
24/1/25	17:16:4	24	0.1	320	10.1	3200	3767	G	25.37662	86.14047	Normal
24/1/25	15:17:13	24	0.05	260	30.3	2600	3086	G	25.37626	86.1401	Normal

$$Y = 0 \cdot X^2 + 1.136 \cdot X + 132.5$$

$$X = 8700$$

$$Y = 10015$$

(R) RURAL ROAD


Good Average Poor
<4000 4001-5000 >5001

Chander
24/1/25
19

28.01.25
Executive Engineer
R.W.D. Work's Division
Begusarai

File : F:\New folder (3)\24011840.xls, Section No. : 24, Eqn : $Y = 0 \cdot X^2 + 1.136 \cdot X + 132.5$

Name of Customer : M/S Jai Mata Bhagwati Construction Co. Name of Work/Road : Paanch Khut Simma to Gopal



Chander
21/1/25
TS

28.10.25
Rajesh Kumar
Executive Engineer
R.W.D. Work's Division
Begusarai

Panch Khunt Sihma to Gopal kr House
2059

Schedule XLV-Form No. 134

BELUSARRA 1

DIVISION

MATIHAANI

SUB-DIVISION

Measurement Book

Agency — Jai Mata Bhagwati Construction

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Agreement	Rate	- 16.29 %	Below	of BOQ	
Work completion	-	09.05.25			
Work start date	-	10.08.24			
Item No-1/1	clearing & Grubbing				
	- - - etc - -				
	as per tech clause 201.1				
Refer page No-	02				
	0.1256 Ha ²	@	76,926.05		\$9662=00
Item No-2/2	construction of Box cutting				
	- - - etc - -				
	as per tech clause 302.3				
Refer page No-	02				
	10.5 m ³	@	104.01		\$1092=00
Item No-3/3	Construction of embankment				
	- - - etc - -				
	as per tech specification clause 301.5				
Refer page No-	03				
	Qty = 6.30 m ³				
	6.30	@	81.50		\$514.50 = 00
Item No-4/4	Construction of G.S.B				
	- - - etc - -				
	as per clause 401				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Refer page No - 03					
		6 m ³	@ 2132.89		12797 = 00
Item No - 5/8		WBM gr III			store - -
		- etc	- -		as per tech.
		clauwe	405.		
Refer page No - 04					
		4.50 m ³	@ 4241.92		19089 = 00
Item No - 6/7		Construction of dry lean			
		cement concrete	- -		
		- etc	- -		curing
		as per	E/I		
Refer page No - 04					
		16.052 m ³	@ 5144.09		82460 = 00
Item No - 7/8		panel concrete pavement			
		- - etc	- -		
		as per	E/I		
Refer page No - 05					
		305.54 m ³	@ 8642.46		2640617 = 00
Item No - 8/9		Kilometre stone			cement concrete
		- - etc	- -		as per

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
E/I					
Refer page No-05					
i/9 Km stone	2	No	8	@ 2898.18	
					Rs 5,796 = 00
ii/10 200 m stone	3	No	8	@ 808.05	
					Rs 2424 = 00
Item No-9	Direction & Place	Identification Sign			
ii	With Size	Traffic Sign Board.			
	as per E/I				
Refer page No-06					
1.92 m ²	@ 15055.91				= Rs 28907 = 00
Item No-10	Retro reflected	Traffic Sign			
	- - etc - -	as per			
	drawing & Technical				
	clause 801.				
Refer page No-07					
i/ 600 mm equilateral triangle					
	4x	4609.60			= Rs 18438 = 00
ii/ 600 circular					
	4x	6045.10			= Rs 24180 = 00
iii/ 600 mm x 450 mm rectangular					
	2x	5898.16			= Rs 11796 = 00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No-10/4	Construction of Subgrade & earthen shoulder				—
	—	—	etc	—	as per E/I
Refer page No	06				
114.84 m ³	@	264.72	=	Rd	30400=00
Item No-12/15	Providing & laying rumble strips				—
	—	—	etc	—	—
	as per E/I				
1/15	Thermoplastic paint				
Refer page No	07				
3 m ²	@	829.21	=	Rd	2488=00
(11/16) rumble strips					
10 NOS	@	294.67	=	Rd	2947=00
Item No-13/17	Placing Boundary Pillar				
	Guard post — etc				
	— as per Technical				
	specification clause 1704.				
Refer page No	08				
8 NOS	@	789.75	=	Rd	6318=00
Item No-14/18	Road Marking with Hot Applied Thermoplastic compound pedestrian crossing (2 min length at 50cm)				
1/18	Pedestrian crossing				—

Continuation

Continuation