

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	Maint of Road	From			
	Link Road to dit.				
	basaradiya Vadar to CG				
	Under MMMSV (SC)				
Agency:-	map shanti Infra				
	developers PVT. LTD				
Agg No-	80/582/2020-2021				
date of agg-	09/09/2020				
date of completion as per agg:-	08/06/2021				
Actual date of completion-	08/06/2021				
date of entry 2-	05/11/24				
	Workdone				
$\frac{1}{1}$	Restoration of Raincut/				
	berms with soil. masonry				
	all comp Job.				
	$11 \times 8.10 \times 0.65 \times 0.30 =$				17.37 m^3
	$8 \times 9.80 \times 0.60 \times 0.30 =$				14.11 m^3
	$12 \times 6.60 \times 0.55 \times 0.30 =$				13.86 m^3
	$5 \times 7.20 \times 0.60 \times 0.30 =$				6.48 m^3
	$9 \times 6.60 \times 0.66 \times 0.30 =$				11.76 m^3
					Total = 62.78 m^3
					Limit = 60.24 m^3

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
⑥	Marking of Road sign and				
	comp job				
0.13 km	Q.V.T. MB.P - 36/6				
	② ₹ 1077.82/km RS-				140.00
⑦	Marking of 200m B km				
	Stone all comp job				
0.15 km	Q.V.T. MB.P - 36/7				
	② ₹ 614.46/km RS-				92.00
⑧	White Washing of Road				
	Walls of old work and				
	tree trunks not comp job				
41.28 m ²	Q.V.T. MB.P - 36/8				
	② ₹ 16.41/m ² RS-				677.00
⑨	Road Marking				
170 m ²	Q.V.T. MB.P - 36/9				
	② ₹ 735.44/m ² RS-				125025.00
	Total → ₹				215783
(-) Less 11.85% below cost agg -					25570
	Net Payable amount - ₹				190213/-
	Verified				
	05/11/24				
	(T.S)				