

MMSY अर्थात् Const. of Road from Bhalga
Packs Godan to Mukhyga to la. TB (Uth)

Schedule XLV-Form No. 134

~~Agreement~~ No-255/SBD/HMGSY-21-22

Agency:- Sanjay Kr. Nandad DIVISION

Const. Cost:- 9887103. AREA

Major. Cost:- 1012438

SUB-DIVISION

Total:- 10899543

TALASIT

MEASUREMENT BOOK

Date of Commence:- 14.02-2022

Date of Completion:- 13.02-2023

2684

1st year maintenance

47

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Maintenance of Road from Balua pacts					
Go down to Mukhiya tola.					
Agency: Sanjay Kumar Mendel					
Ag. No: 255/332/MMGSY-2021-22.					
Date of Commencement: 14.02.2022.					
Date of Completion: 13.02.2023.					
Date of Actual Completion: 21.11.2023.					
① Restoration of Raincuts/Berms with Soil Mooring etc.					
— do Complete Job —					
3x 1.50x 1.0x 0.300 = 1.35m ³					
4x 2.0x 1.0x 0.300 = 2.40m ³					
6x 2.5x 1.0x 0.300 = 4.50m ³					
5x 3.0x 1.60x 0.300 = 7.20m ³					
7x 3.50x 1.0x 0.300 = 7.35m ³					
8x 2.50x 1.50x 0.300 = 9.00m ³					
9x 3.0x 0.90x 0.300 = 7.29m ³					
6x 2.50x 1.20x 0.300 = 5.40m ³					
7x 2.80x 1.50x 0.300 = 8.82m ³					
9x 1.0x 0.90x 0.300 = 2.43m ³					
6x 3.0x 0.75x 0.300 = 4.05m ³					
					59.79m ³
				Limit are	59.74m ³

Continuation

Abstract of Cost

50

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Restoration of Roadcut/berm with Soil morum etc.					
59.79m ³ (P.V. TMB P-47)					
(a) R ₂ 404.06/m ²					R ₂ 24138/-
(2) Making up of Berms/shoulder, stripping excess Soil from the shoulder surface to Archive level etc.					
33.80m ³ (P.V. TMB P-48)					
(a) R ₂ 60.48/m ²					R ₂ 20067/-
(3/5) pot Repair Over bituminous Surface with 20mm					
16.40m ² (P.V. TMB P-48)					
(a) R ₂ 278.92/m ²					R ₂ 4574/-
(4/5) Mainten. of C.I. work (Hume pipe Culvert)					
2 Nos. (P.V. TMB P-48)					
(a) R ₂ 1161.55/each					R ₂ 2323/-
(5/9) Mainten. of Road Signs					
0.12km (P.V. TMB P-48)					
(a) R ₂ 1104.58/km					R ₂ 130
(6/10) Mainten. of 200m and Km Stones.					
0.14km (P.V. TMB P-49)					
(a) R ₂ 647.44/km					R ₂ 90/-
(7/11) Cutting of Branches of tree & shrubs					
3. Nos. (P.V. TMB P-49)					
(a) R ₂ 113.64					R ₂ 341/-
Continuation					R ₂ 51675/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Continuation