

I-029 TO PHARKHARPUR

Schedule XLV-Form No. 134

M/S MHA AMBEY COMS. DIVISION

BLOCK - PHULLWARIYASUB-DIVISION

MMGSY-NDP

MEASUREMENT BOOK

MB-NO - 533

Est on A/C bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W L-029 TO Phakkarpur.					
Under - MM 954 (NDB)					
Agreement no - 16/SB3/MM 954 (NDB) 21-22					
Agency - M/S Maa Ambey Construction					
Date of Commencement - 8-11-2021					
Date of Completion - 7-11-2022					
Actual Date of Completion - 6-10-22					

Recorded by

1	Construction of reference				
	Surveying Benchmark.				
	do do all Comp				
	0.800 K.M.				
2	Construction of reference				
	pillar / Burjees.				
	do do all Comp				
	0.800 K.M.				
3	Clearing and grubbing				
	road land.				
	do do all Comp.				
	200 X 50 X 30 M X 1.50 M =				450.00 M ²
	200 X 300 X 30 M X 1.50 M =				270.00 M ²
	200 X 500 X 30 M X 1.50 M =				450.00 M ²
	200 X 600 X 30 M X 1.50 M =				540.00 M ²
					1710.00 M ²

Continuation

[illegible]