

1st and Final Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Const. of road from					
Shahpur Semaria Road to Gosaiapur					
Nargada Road and M.R.					
Year - 2023 - 24,					
Agency: -					
Rajeev Kumar Singh					
Agreement No.: -					
03/MBD/2024-25					
Date of commencement: -					
02.09.2024					
Date of completion: -					
01.06.2025					
Slope: -					
0.01%					
Agreement Cost					
Const. Cost = ₹					28,07,762.00
Maint. Cost = ₹					7,13,312.00
Date of Measurement: -					
04.10.2024					
1/ clearing and grubbing of road					
land.					
$2 \times 28 \times 30 \text{ m} \times 1.50 \text{ m} = 2520 \text{ m}^2$					
					$= 0.252 \text{ Hect.}$
					$\approx 0.25 \text{ Hect.}$
2/ Providing USB grading-D.					
Repair to pot holes by USB					
$1 \times 6.70 \text{ m} \times 1.20 \text{ m} =$					8.04 m^2
$1 \times 7.20 \text{ m} \times 0.20 \text{ m} =$					1.44 m^2

Continuation

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
15/ Brick Masonry work in C.A. (1:1:3) in parapet.					
Qty. = $\frac{6.048}{5.76} \times 100$ (vide T.M.B. - 09)					
Limit Qty. = 5.76 m ² @ ₹ 6,990.71/m ² = ₹ 40,318.00					20,159.00
16/ Plastering with Cement Mortar (1:1:6) on B/W.					
Qty. = 40.32 m ² (vide T.M.B. - 09)					
@ ₹ 203.62/m ² = ₹ 8,210.00					
17/ Painting Two Coats on New/Old Surface.					
Qty. = 40.32 m ² (vide T.M.B. - 09)					
@ ₹ 139.16/m ² = ₹ 5,611.00					
Total → 23,36,773 = ₹ 23,36,773 = 00					23,38,508 = 00
Add GST @ 18					4,20,619 = 00
Add L. cess @ 1					23,368 = 00
Add S. Fee					25,200 = 00
Total = ₹ 28,08,024 = 00					28,05,960 = 00
As per Agreement 0.01 %					281 = 00
below = (-) ₹					
= ₹ 28,07,743 = 00					28,05,679 = 00
30/10/24					
JETSHAKHAR					
C & P					
Amresh Kumar					
13/12/24					
E.E					

Continuation

It is Certified that, the work has been Completed as per Specification of C.A.

29/11/24
AE