

Particulars	Details of actual measurement				Contents of area	
	No.	L.	B.	D.		
	3rd S Final Bill					
Name of work:- Construction of R.C.C Bridge at Fulkaha Bazar to Amarpousi via Kunkum Devi + 2 School Side to Magdesh Yarnv house at Ch-1. 200km						
Name of Agency:- Vikash Kumar's term						
Agreement No:- 87 SBD/NABARD/2023-24						
Date of Commencement:- 01-03-2024						
Date of Completion as per Agg:- 28-02-2025						
Actual date of Completion:- 16-01-2025						
(Abstract of work)						

①	Flw Excavation in form				
2	do — Complete Job				
761.89 m ³	(TMB Pg. (17)/1)				
@ Rs 427.09/m ³ = Rs	3,25,396.				
②	Plw @ laying RCC N-15				
3	levelling course — do —				
33.90 m ³	(TMB Pg. (17)/2)				
@ Rs 8439.14/m ³ = Rs	2,86,087.				
③	Plw @ laying RCC N-35				
4	in sub-structure — do —				
241.51 m ³	(TMB Pg. (17)/3)				
@ Rs 10841.41/m ³ = Rs	26,18,309				
④	S/F/P HXS in sub-				
5	stnc — do —				

Continuation

Continuation