

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SI/Work:-	Comp ^m of Road from Baraghat				
	Rajeshwar Kamat ke Star to				
	Mahadulif tola				
Agency:-	Shiv Yashima Builders, Sakosha				
Agg No:-	2293D/MH654/16-17				
Agg Rate :-	10-1. Below				
D.O. Commencement:-	09.01.17				
Time for Comp ^m :-	08.01.18				
Actual D.O. Comp ^m :-	23.03.20				
Date of Entry:-	02.04.22				
① Restoration of drains do					
	do all comp. job				
	2x	10x	30x	0.90x0.30	162.00 m ³
	6x	25x	0.850x0.30		38.25 "
	5x	20x	0.850x0.30		25.50 "
				Total =	225.750 m ³
② Making up of Berms/shoulder					
	do do all comp. job				
	2x	10x	30x	0.90	540.00 m ²
	2x	10x	25x	0.80	400.00 "
	2x	5x	10x	0.60	60.00 "
				Total =	1000.00 m ²
③ Periodical Renewal to Exist.					
	bituminous surface do do do				
	15m	7.70	1.20		138.60 m ²
④ Periodical Renewal to Exist. bituminous					
	Surface do do all comp. job				

Continuation

15m x 7.70 x 1.20 = 138.60 m²

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Main ^m of H.P. eufrost	—				4.10 MS
(6) Main ^m of slab eufrost	—				4.10 MS
(7) concrete washers of parapet wall					
4ms x 2x 6.150 x 0.40 =					19.680 m ²
4ms x 4x 6.150 x 0.60 =					59.040 "
4ms x 4x 0.40 x 0.60 =					3.840 "
				Total =	82.560 m ²
July 02.04.22 S.E.					
					

ABSTRACT OF COST					
1/1 Restoration of rainouts					
Qty = 225.75 m ³ @ rate 320					
@ 320.49/m ³ = 72351.00					
2/2 Making up of beams/shoulder					
Qty = 1000.10 m ² @ rate 48.97					
@ 48.97/m ² = 48970.00					
3/3 Periodical Renewal Exist. Bitu. Sur					
Qty = 138.60 m ² @ rate 81.23					
@ 81.23/m ² = 11258.00					
4/5 Periodical Renewal Exist. Bitu. Sur					
Qty = 138.60 m ² @ rate 70.53					
@ 70.53/m ² = 9782.00					
5/7 Main ^m of H.P. eufrost					

Continuation

Qty = 4.10 MS @ rate 920.12 = 3680.00

@ 920.12/m² = 3680.00

B = 146041.00

Continuation