

L034-L028 Axodhyabari TO charki Lakho

वृत्त टोल

(अवसुव) $L=2.870$ km

Schedule XLV-Form No. 134

2081

बेगुसरा

DIVISION

बेगुसरा

SUB-DIVISION

Measurement Book

वृत्त Agency:- AASTHA & SAONIYA CONSTRUCTION

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- Construction of Road					
from L034- L028 Ayodhya to					
Chakki lachho Uttar TO/9.Under					
MMGSUY.					
Name of Agency :- M/S AASTHA ^{AND} ASS					
SAUNIYA CONSTRUCTION.					
At + Po - Balaikwar, via -					
Mirzapur Bawalwara, Begusarai					
Agreement No - 01/MBD/MMGSUY/2024-2025					
Agreement Date - 05/03/2024					
Work start Date - 05/03/2024					
Work completion Date - 04/06/2025					
as per Agreement					
Agreement Rate (BDR) = 12.37% Below					
of BDR.					
Measurement Date - 12-02-2025					
Measurement entry.					
Item No. (01/12)	Providing and fixing km				
	and 200m post etc. etc.				
(i)	km stone post - 4 Nos.				
Item No. (02/13)	200m stone post - 12 Nos.				
(ii)					
Item No. (03/14)	Providing direction and place				
	identification signs with -				

Continuation
- - - etc - - - etc.

Abstract of Cost

28

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No. (01/01)	Clearing and grubbing Road land by - etc - etc.				
	Qty vide Page No. (02) of TMB				
	0.56 ha @ 78326.08 ha				
					Rs = 43072.00
					Rs = 43078.60
Item No. (02/02)	Scouring existing at minor				
	Surge - etc - etc				
	Qty vide Page No. (03) of TMB				
	732.68 m ² @ 20.61/m ²				
					Rs = 15100.00
Item No. (03/03)	Construction of Surge				
	and Earthen shoulder etc				
	Qty vide Page No. (27) of TMB				
	2190.22 cum @ 264.72/cum				
					Rs = 579795.00
Item No. (04/04)	Construction of G.B. G-II				
	- etc - etc				
	Qty vide Page No. (04) of TMB				
	34.228 cum @ 2677.03/m ³				
					Rs = 195714.00
					Rs = 195714.38
Item No. (05/05)	Providing and laying 103m - II				
	- etc - etc				
	Qty vide Page No. (06) of TMB				
	686.571 cum @ 4129.42/m ³				
					Rs = 2836731.78

Continuation

2836732.00

3627401.00



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item No. (27/28) Providing and Fixing 'logs' of mmsvy - etc - etc - Qty vide Page No. (30) of TMB 4 nos, @ 11555.91 Rs = 46224.72 Rs = 46223.64					
Item No. (28/28) Brick masonry in CM (1:3) - etc - etc Qty vide Page No. (29) of TMB 5.78 m ³ @ 6345.37 Rs = 36543.00					
Item No. (29/29) Plastering with cement mortar (1:4) Plastering. - etc - etc Qty vide Page No. (25) of TMB 40.22 m ² @ 211.90 Rs = 8544.18					
Item No. (30/30) Painting two coats on wall Concrete surface etc - etc Qty vide Page No. (26) of TMB 40.32 m ² @ 133.15 Rs = 5611.00					
					Rs = 151298.40 Rs = 151729.00
Add G.S. 18%					Rs = 2731125.00 Rs = 2731125.00
Add L.C. 1%					Rs = 151729.00 Rs = 151729.00
Add S.F. 10%					Rs = 9444.00 Rs = 9444.00
					Rs = 18065176.00 Rs = 18065176.00

Continuation

Rs - 1,82,63,555 = 00
Rs - 18212296.72

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
As per Agreement	12-37-	-0	R _s (-) = 223466	✓
P.D. →			R _s = +583054	
Previous payment less (-)			R _s = -320000	
			+2759481	
P.D. →			= 1280433	✓
G.L.P	18/02	2225	C&P	
A.E			/ gal	
			18-02-25	
			E.E	

Matrix statement

Earth work -	2190.72	m ³
--------------	---------	----------------

18/02/2025
AE

Селитру не

- (1) No tools or plants issued to the Contractor.
- (2) Work done is satisfactory and as per specifications.
- (3) Quantity being paid is not more than the quantity actually done at site.
- (4) There is nothing outstanding against this Bill.

Continuation
AE