

N/W - Consty. of Road from Bhelaguri to Bhelaguri (South)  
Schedule XLV-Form No. 134

MMGSY Agreement no - 01/MMGSY/SBD/2019-20

R.W.D. (W.Div) Kishangarj-2 DIVISION

Thakurganj SUB-DIVISION

MMGSY ST

Measurement Book

MB.No. 1043

Agency:- Digitron (Pop. Shilpi) dgs.

# 3rd year Maintenances

50

Sch. XLV—Form No. 134

| Sch. XLV—Form No. 134                                                 |                               |    |    |    | Contents of<br>area |
|-----------------------------------------------------------------------|-------------------------------|----|----|----|---------------------|
| Particulars                                                           | Details of actual measurement |    |    |    |                     |
|                                                                       | No.                           | L. | B. | D. |                     |
| Name of work :- const. of Road from<br>Bhelaguni To Bhelaguni (South) |                               |    |    |    |                     |
| Agency :- Digitron                                                    |                               |    |    |    |                     |
| Agg No :- 01/MMAY(SR)/SBD/2020-21                                     |                               |    |    |    |                     |
| D.O.W/order :- 22/04/2020                                             |                               |    |    |    |                     |
| D.O.W/completion :- 21/01/2021                                        |                               |    |    |    |                     |
| Actual completion :- 20/01/2021                                       |                               |    |    |    |                     |
| 3rd yr Maints :- 21/01/2023<br>To 20/01/2024                          |                               |    |    |    |                     |
| D/E :-                                                                |                               |    |    |    |                     |

## Record Measurement

### 1) Restoration of Rainwater

at - all - c - 505

|   |       |      |      |                      |
|---|-------|------|------|----------------------|
| 6 | 30.00 | 0.90 | 0.30 | 48.60 m <sup>3</sup> |
| 1 | 16.00 | 1.25 | 0.30 | 6.00 "               |
| 1 | 25.00 | 0.90 | 0.30 | 6.75 "               |
| 1 | 20.00 | 0.90 | 0.30 | 5.40 "               |
|   |       |      |      | 66.75 m <sup>3</sup> |

### 2) Maints of Earthen shoulder

|   |       |      |   |                       |
|---|-------|------|---|-----------------------|
| 6 | 15.00 | 1.00 | - | 90.00 m <sup>2</sup>  |
| 1 | 20.00 | 1.00 | - | 20.00 "               |
| 2 | 30.00 | 1.00 | - | 60.00 "               |
| 2 | 25.00 | 1.00 | - | 50.00 "               |
| 4 | 30.00 | 1.00 | - | 120.00 "              |
| 1 | 22.00 | 1.00 | - | 22.00 "               |
| 1 | 10.00 | 1.00 | - | 10.00 "               |
|   |       |      |   | 372.00 m <sup>2</sup> |

Continuation

# Abstract of cost

53

Sch. XLV—Form No. 134

| Particulars                        | Details of actual measurement |    |    |    | Contents of area |
|------------------------------------|-------------------------------|----|----|----|------------------|
|                                    | No.                           | L. | B. | D. |                  |
| 1) Restoration of Raincuts         |                               |    |    |    |                  |
| vide T.M.B Page (30) itm (1)       |                               |    |    |    |                  |
| 66.75 m <sup>2</sup> @ 379.59 /-   |                               |    |    |    | Rs 25338 =       |
| 2) Making up of Beams/shoulder     |                               |    |    |    |                  |
| vide T.M.B Page (30) itm (2)       |                               |    |    |    |                  |
| 372.00 m <sup>2</sup> @ 56.81 /-   |                               |    |    |    | Rs 21133 =       |
| 3) Repair of Pot holes filled with |                               |    |    |    |                  |
| 75 mm w.b.m. c- Job                |                               |    |    |    |                  |
| vide T.M.B Page (31) itm (3)       |                               |    |    |    |                  |
| 66.16 m <sup>2</sup> @ 415.88 /-   |                               |    |    |    | Rs 27515 =       |
| 4) Patch Repair over Potholes with |                               |    |    |    |                  |
| 20 mm Mix Seal surface c- Job      |                               |    |    |    |                  |
| vide T.M.B Page (31) itm (4)       |                               |    |    |    |                  |
| 66.16 m <sup>2</sup> @ 274.18 /-   |                               |    |    |    | Rs 18140 =       |
| 5) Maints of Bituminous mix        |                               |    |    |    |                  |
| Seal Surface road c- Job           |                               |    |    |    |                  |
| vide T.M.B Page (31) itm (5)       |                               |    |    |    |                  |
| 66.16 m <sup>2</sup> @ 291.81 /-   |                               |    |    |    | Rs 19306 =       |
| 6) Maints of c/c work (H.P)        |                               |    |    |    |                  |
| vide T.M.B Page (31) itm (6)       |                               |    |    |    |                  |
| 1.00 No @ 1102.80 /-               |                               |    |    |    | Rs 1103 =        |
|                                    |                               |    |    |    | Rs 112535 =      |

Continuation

| Particulars                          | Details of actual measurement |    |     |    | Contents of area |
|--------------------------------------|-------------------------------|----|-----|----|------------------|
|                                      | No.                           | L. | B.  | D. |                  |
|                                      |                               |    | 318 | h  | 1125352          |
| 7) Maints of CD work (slab)          |                               |    |     |    |                  |
| vide T.M.B Page (31) itm (7)         |                               |    |     |    |                  |
| 1.00 No @ 2273.47/-                  |                               |    |     | h  | 2273.            |
| 8) Maints of Road Signs              |                               |    |     |    |                  |
| vide T.M.B Page (31) itm (8)         |                               |    |     |    |                  |
| 0.140 km @ 1054.28/-                 |                               |    |     | h  | 148.0            |
| 9) Maint of 20cm 4 km stone          |                               |    |     |    |                  |
| vide T.M.B Page (32) itm (9)         |                               |    |     |    |                  |
| 0.17 km @ 611.91/-                   |                               |    |     | h  | 104.0            |
| 10) Cutting of branches of Tree      |                               |    |     |    |                  |
| vide T.M.B Page (32) itm (10)        |                               |    |     |    |                  |
| 2.00 No @ 106.12/-                   |                               |    |     | h  | 212.0            |
| 11) Cutting of shrubs near Roadway   |                               |    |     |    |                  |
| vide T.M.B Page (32) itm (11)        |                               |    |     |    |                  |
| 10.00 No @ 6.51/-                    |                               |    |     | h  | 65.0             |
| 12) Trimming of grass & weeds        |                               |    |     |    |                  |
| vide T.M.B Page (32) itm (12)        |                               |    |     |    |                  |
| 23.75 m <sup>2</sup> @ 2.17/-        |                               |    |     | h  | 52.0             |
| 13) Maints of already Planted Trees. |                               |    |     |    |                  |
| vide T.M.B Page (32) itm (13)        |                               |    |     |    |                  |
| 165.00 No @ 561/-                    |                               |    |     | h  | 925652           |

Continuation

h = 2079542

| Particulars                                             | Details of actual measurement |    |     |    | Contents of area |
|---------------------------------------------------------|-------------------------------|----|-----|----|------------------|
|                                                         | No.                           | L. | B.  | D. |                  |
|                                                         |                               |    | B/F | h  | 207954.2         |
| 14) P/laying hot applied Thermoplastic compound e- slab |                               |    |     |    |                  |
| wide T.M.B. layer (32) itm (14)                         |                               |    |     |    |                  |
| 189.00 m <sup>2</sup> @ 735.40 /                        |                               |    |     | h  | 132991.2         |
|                                                         |                               |    |     |    | 1                |
|                                                         |                               |    |     | h  | 346945.          |
| Be ADD GST 12% (t)                                      |                               |    |     | h  | 41633.           |
| Process 1% (t)                                          |                               |    |     | h  | 3469.2           |
|                                                         |                               |    |     |    | 1                |
|                                                         |                               |    |     | h  | 392048.2         |
| Deduct 0.04% below (t)                                  |                               |    |     | h  | 157.2            |
|                                                         |                               |    |     |    | 1                |
|                                                         |                               |    |     | h  | 391891.2         |

5/4/2024  
S.E

5/4/2024  
A.E

### Material statement

|               |                      |
|---------------|----------------------|
| ① Earthwork   | 55.80 m <sup>3</sup> |
| ② S. chips    | 5.36 m <sup>3</sup>  |
| ③ Bitumen     | 0.126 mt             |
| ④ B. Emulsion | 0.0182 mt            |

5/4/24  
J.O

5/4/24  
A.E

Continuation