

# Schedule XLV-Form No. 134

Name of Road - Kirtipur Bazar to PWD to  
Noniya dola Bazar under NMP 2018

Executive Engineer:

DIVISION

RWD (W) Division

Agency - 10/15 North Bihar

Gopalganj-2

Cons & Corp.

SUB-DIVISION

Block - Basirathpur

MEASUREMENT BOOK

1176

| Particulars                                                      | Details of actual measure |                                       |    |    | Contents of area       |
|------------------------------------------------------------------|---------------------------|---------------------------------------|----|----|------------------------|
|                                                                  | No.                       | L.                                    | B. | D. |                        |
| (18/18) Providing & laying of hot applied thermoplastic Comp.    |                           |                                       |    |    |                        |
| (i) At edge of R.T Portion                                       |                           |                                       |    |    |                        |
|                                                                  |                           | $2 \times (20 \times 30) \times 0.10$ |    |    | $= 120.00$             |
|                                                                  |                           | $2 \times (4 \times 30) \times 0.10$  |    |    | $= 24.00$              |
|                                                                  |                           | $2 \times (1 \times 20) \times 0.10$  |    |    | $= 4.00$               |
|                                                                  |                           |                                       |    |    | $= 148.00 \text{ m}^2$ |
| (ii) Pedestrian Crossing                                         |                           |                                       |    |    |                        |
|                                                                  |                           | $4 \times 6.00 \times 0.50$           |    |    | $= 12.00 \text{ m}^2$  |
| (19/16) Providing & fixing of typical (M/S) Maintenance Project. |                           |                                       |    |    |                        |
|                                                                  |                           |                                       |    |    | $= 4 \text{ nos}$      |

Measurement accepted  
Any thing

Continuation

## Sch.XLV-Form No. 134

| Particulars                                                                                                      | Details of actual measure |    |    |    | Contents of area  |
|------------------------------------------------------------------------------------------------------------------|---------------------------|----|----|----|-------------------|
|                                                                                                                  | No.                       | L. | B. | D. |                   |
| (18)<br>(18) Plastering with cement mortar (1:4)<br>Qty. Vich TNDP-(5) item (18)                                 |                           |    |    |    |                   |
| = 20.64 m <sup>2</sup> @ 222.65/m <sup>2</sup>                                                                   |                           |    |    |    | = Rs. 4595.00     |
| (19)<br>(18) Painting two coats including Primer coat after filling the surface.<br>Qty. Vich TNDP-(5) item (19) |                           |    |    |    |                   |
| = 20.64 m <sup>2</sup> @ 139.16/m <sup>2</sup>                                                                   |                           |    |    |    | = Rs. 2872.00     |
|                                                                                                                  |                           |    |    |    | = Rs. 2293206 = W |
|                                                                                                                  |                           |    |    |    | = Rs. 2305692.00  |
| Add, G.S.T @ 18%.                                                                                                |                           |    |    |    | = Rs. 412777 = W  |
|                                                                                                                  |                           |    |    |    | = Rs. 415025.00   |
| L. cost @ 1%.                                                                                                    |                           |    |    |    | = Rs. 22932.00    |
|                                                                                                                  |                           |    |    |    | = Rs. 23057.00    |
| S. Fee                                                                                                           |                           |    |    |    | = Rs. 17097.00    |
|                                                                                                                  |                           |    |    |    | = Rs. 2746012.00  |
|                                                                                                                  |                           |    |    |    | = Rs. 2760871.00  |
| Below @ 0.25%.                                                                                                   |                           |    |    |    | = Rs. 6865.00     |
|                                                                                                                  |                           |    |    |    | = Rs. 6902.00     |
|                                                                                                                  |                           |    |    |    | = Rs. 2739147 = W |
|                                                                                                                  |                           |    |    |    | = Rs. 2753969.00  |
| Sum<br>18/12/24<br>S E                                                                                           |                           |    |    |    |                   |
| Sum<br>18/12/24<br>S E                                                                                           |                           |    |    |    |                   |

Continuation

Allocation Received vide letter no. 12  
dt 14/01/25 through C.F.M.S-B, 2753969.00