

CRAD PWD 4505 4 30/11/2020 2/20

Schedule XLV-Form No. 134

Parba PWD Sadak to ETO Station for

MMGSY (NDB)

Ag-77

DIVISION

SUB-DIVISION

BASOPATTI

BRICS

988

MEASUREMENT BOOK

28/11/20 Ramesh Kumar

2nd year Main Bill

69

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work:— Main of road from passa pad road to Gjet Dakshinwani tel.

Agency:— Ramesh kumar

Agreement no:— 22/SB/2020-21

Date of Commence:— 10.10.2020

Date of Completion:— 09.10.2021

Actual date of Completion:— 20.08.22

Rate:— 6.5% Below.

Record Measurement

1. Restoration of rain—
— cut/ Berms with soil
— do — do — all complete
Job

$$8m \times 4.5m \times 1.10 \times 0.300 = 11.88m^3$$

$$9m \times 5.00 \times 1.05 \times 0.300 = 14.81m^3$$

$$7m \times 3.80 \times 0.95 \times 0.300 = 7.58m^3$$

$$5m \times 5.20 \times 1.10 \times 0.300 = 8.58m^3$$

$$10m \times 3.90 \times 1.05 \times 0.300 = 12.29m^3$$

$$8m \times 5.90 \times 1.10 \times 0.300 = 15.58m^3$$

$$7m \times 4.30 \times 1.10 \times 0.300 = 9.93m^3$$

$$2m \times 3.10 \times 1.05 \times 0.300 = 1.95m^3$$

$$82.60m^3$$

2. Making up of Berms/

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Shoulder	do	do	do	all	
Complete P.B.					
	10 nos	4.50	1.10	=	49.50 m ²
	8 nos	5.00	1.05	=	42.00 m ²
	6 nos	6.50	1.10	=	42.90 m ²
	8 nos	5.40	1.05	=	48.36 m ²
	2 nos	3.90	1.10	=	30.03 m ²
	12 nos	4.30	1.00	=	51.60 m ²
	5 nos	4.50	1.05	=	23.63 m ²
	7 nos	8.60	1.00	=	60.20 m ²
	9 nos	6.00	1.10	=	59.75 m ²
	3 nos	3.40	1.05	=	10.21 m ²
	5 nos	4.30	1.10	=	23.65 m ²
					439.33 m ²

3. patch repair on
already filled pot-
holes with 75 mm

B.M with M.S. do—

do— all Complete P.B.

6 nos $\times$ 3.00 $\times$ 1.10 = 19.80 m²

2 nos $\times$ 2.50 $\times$ 0.90 = 4.50 m²

6 nos $\times$ 1.80 $\times$ 0.80 = 8.64 m²

2 nos $\times$ 2.40 $\times$ 1.05 = 17.64 m²

4 nos $\times$ 2.80 $\times$ 0.90 = 10.08 m²

60.66 m²

4. Manti of C.C. work

H.P. Culverts do—do—

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
all Complete Job					
3.000 ——— 3.000					
5. Maint of CD work					
Slab culverts—do—do—					
all Complete Job					
Qty—rate—amts					
1.000 ——— 1.000					
6. Maint of Road Signs					
do—do—all Comp—					
lete Job					
0.17 k.m ——— 0.17 k.m					
7. Maint of 200m ²					
k.m Stone—do—do—					
all Complete Job					
0.21 k.m ——— 0.21 k.m					
8. Cutting of branches					
of trees and shrubs					
do—do—all Complete					
Job					
3.000 ——— 3.000					
9. painting two coats					
on new Concrete Slabs					
do—do—all Complete					
Job					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2X	3.600	X	0.400 =	2.880 m ²
	4X	0.400	X	1.200 =	1.920 m ²
	2X	3.600	X	0.600 =	4.320 m ²
					9.120 m ²
(A) —	9.120 m ²	X	0.3 m	=	27.36 m ²
	4X	12.00	X	0.600 =	28.80 m ²
	2X	12.00	X	0.400 =	9.60 m ²
	4X	0.400	X	0.600 =	0.96 m ²
					[B] — 39.36 m ²
	(A) + (B)			=	66.72 m ²
	6 m				
	2108	24			

ABSTRACT OF COST

4 Restoration of rain -

- cut Berms/with soil

-do-do-all Complete

Pos.

Qty. wide TomBP(67)

Qty: 82.60 m³

@ 404.06/m³ 33375:

4/2 Making up of Berry

Shoulder - do - do - all

Complete Prob.

Qty. wide ton/p (69) & (70)

Qty: 429.33 m'

Continuation $C.O = 33375 =$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Q. 60.28/m ²				26483
3/5. patch repair on					
already filled pot					
holes—do—do—all					
Complete Job					
Qty. wide mmB.P. (28)					
Qty. = 60.66 m ²					
Q. 269.51/m ²					16348
4/2. Maintn of CD work					
H.P Culverts—do—do—					
all Complete Job					
Qty. wide mmB.P. (27)					
Qty. = 3.0 nos					
Q. 1128.25/m ²					3535
5/8. Maintn of CD work					
Slab Culverts—do—do—					
all Complete Job					
Qty. wide mmB.P. (21)					
Qty. = 1.0 no					
Q. 2394.96/m ²					2395
6/9. Maintn of road					
Signs—do—do—all					
Complete Job					
Qty. wide mmB.P. (21)					

Continuation C.O. 2 82/362

Continuation

69
210824
J2