

MB NO: 3069

Parri Panchayat Blawan to Adla TDA

Part-1

Schedule XLV Form No. 134.

RWD Work's

DIVISION

RWD Work 5011ARRSA
SUB-DIVISION

KAHRA

Measurement Book

19/5 Sunrise Construction

MB NO: 3069

ABSTRACT OF COST (2nd on ac & final bill)

13

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Govt Road from Panna Panchayat Nalwan to Adla tola Block Kakra Dist- Salasa under MH64 (A.W. work)					
Agency:- M/S Sunrise Construction					
Agreement No:- 03-MBD/MH64(NDB)/ 23-24					
Agreement Rate:- Rs 7,44,65,089=10(Lump sum)					
					B 38,04,442=10(Hairs)
					B = 7,82,69,531=10
Agreement Rate:- 12.65% Below					
Date of Commencement:- 15.03.2024					
Time for completion:- 14.03.2025					
Actual Date of completion:-					
Date of Entry:-					
1/1 setting out pillars do-do					
					all - compl. - job-
Qty=1.70km - vide 09, MB No -3069					
					@ Rs 16604.01/km - B = 28227=10
2/2 clearing & grubbing Road Land					
Qty = 1.19 Hect - vide 09, MB No 3069					
					@ Rs 75573.344/Hect - B = 89932=10
3/3 Box cutting					
Qty = 39.375m ³ - vide 09, MB No 3069					
					@ Rs 103.96/m ³ - B = 4093=10
4/4 Roadway cutting					
Qty = 23.625m ³ - vide 09, MB No 3069					
					@ Rs 59.01/m ³ - B = 1394=10
Continuation					1
					B = 1,23,646=10

Continuation