

सर्व ममस्युय अर्जासि शासक त्रेरा से डिपारतमस ए/12  
नस एष सिमसि

# Schedule XLV-Form No. 134

E.E. RWD Works

DIVISION

Patna.

Patna Sadar

SUB-DIVISION

MBR00 - 7729

**MEASUREMENT BOOK**

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
2nd on A/c Bill					
Name of work - Upgradation & maintenance of Rural Road Pkts					
- name of Rural Road Pkts					
NO. MMGSUY/23-24,					
Patna/01) from manas					
Dera Sachitachak					
Ghat					
Agency: - Vishal General, At. Vishal					
Vikash Palace, opposite					
Bata Petrol Pump, Bhatganj					
Digha.					
Agreement No - 071/MSD/2024-25					
Rate Approved - 0.45% Below.					

Date of commencement - 08/08/2024  
 Date of completion - 07/05/2025  
 Date of measurement - 11/02/2025

Work done					
Item ① clearing & grubbing road land of etc.					
2	10	30.00	1.00	=	600.00m
2	10	30.00	1.00	=	600.00m
2	7	30.00	1.00	=	420.00m
2	1	3.00	1.00	=	6.00m
					1626.00m <sup>2</sup>
∴ Area = 1626.00m <sup>2</sup> / 10000 =					0.163 Hect.

Continuation

PTD

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
(1)	Prov. & fixing of marking bench marks & reference pillars - do - etc.				
	① Working BM pillars				
	2.00 nos. vide T.M.B.P. - (6)				
	@ Rs 4981=00/each - Rs				9962=00
	② Reference pillars				
	3.00 Nos. vide T.M.B.P. - (6)				
	@ Rs 2811=57/each - Rs				18493=00
(2)	clearing & grubbing road level - etc.				
	0.40 Hect. vide T.M.B.P. - (6)				
	0.163 Hect. vide T.M.B.P. - (7)				
	0.563 Hect. @ Rs 76926=08/Hect by				43309=00
(3)	Dismantling of Cement concrete pavement by mach. - do - do - etc.				
	90.00 m <sup>3</sup> vide T.M.B.P. - (6)				
	@ Rs 1808=54/m <sup>3</sup> - Rs				162769=00
(4)	Construction of sub-grade & earthen SHO. - etc.				
	675.00 m <sup>3</sup> vide T.M.B.P. - (6)				
	567.00 m <sup>3</sup> vide T.M.B.P. - (10)				
	1242.00 m <sup>3</sup> @ Rs 264=77/m <sup>3</sup> - Rs				328844=00

Continuation of Rs 563377=00

