

Certified that this measurement
book has been counted on hundred
(100) page in machine numbering
only issued to A.E. R.W.D.
(W) Div. Banjari for measure
action.

K. Jayaraj
10/12/23
Exec. Eng. Engineer
R.W.D. (W) Division
Mettur
17/12/23

Sch. XLV-Form No. 134

R.W.D. (W) Division

DIVISION

Mettur

A.E. R.W.D. (W)

SUB-DIVISION

Banjari

MB. No. - 6363.

Measurement Book

No.

Name of officer _____

Date of first entry _____

Date of last entry _____

3rd. on. ^{final.} ~~At.~~ Bill -

29

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work:- Const. of H.L.					
Bridge at NH-28 A to Kapasa-					
ndi 1st km Bridge under					
state scheme (NABARD)					
Contractor - M/s Maq. construction					
Agreement No - 34/SBD/2023-24,					
Dt. of start - 22-02-2024,					
Contract date of completion					
22-02-2025					
Const cost = Rs 2,43,45,170.20					
Below @ 0.01% as per					
agreement -					

① Providing NYSD Bar in all

type of R.C.C. work - do

all complete in super-

structure -

As Deck slab -

12 mm

81 No x 7.252m x 0.89 Kg/m = 522.80 Kg

12 mm

88 No x 5.3m x 0.89 Kg/m = 415.10 Kg

84 No x 5.3m x 0.89 Kg/m = 396.23 Kg

16 mm

176 No x 2.325m x 0.58 Kg/m = 646.54 Kg

8 mm

156 No x 1.85m x 0.395 Kg/m = 114 Kg

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
B.F.B			202	11,972	200
Add. Cost @ 18%			36	38,155	200
Add. L. CESS @ 1%				202,119	200
Add. S.F.P-10			48	626	200
P-24			12	835	200
P-41			65	815	200
B			2,41	79,5	22200
Less Previous Part			1,56,32	498	200
Net B			85,47	024	200
B.F.B			202	61,086	200
Add. Cost @ 18%			36	46,995	200
Add. L. CESS @ 1%				202,611	200
Add. S.F.P-10			48	626	200
P-24			12	835	200
P-41			66	405	200
Total B			2,42	38,558	200
Less Previous Part			1,56,32	498	200
Net B			86,06	060	200
27-51-25 S.E			802 03/02/25 AE		
			C&P		
			05/2/25		

Continuation