

M/MGSY अन्तर्गत Const. of Road from M/GSY -

(GN) - Sahu Tola to Mohi Tola

Agreement No. 112/SBD/M/GSY/2020-2021

Schedule XLV-Form No. 134

Name of Contractor:- Rohit Kumar Jha

Const. Cost - 19008537.00

DIVISION

Agmt. Cost - 1401432.00

ARRARA

Total - 20409969.00

SUB-DIVISION

ALASA

Date of Commence:- 02/6/2020

Date of Completion:- 01/06/2021

MEASUREMENT BOOK

M.B.No-2073

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :- Maintenance of					
Road from PMGSY Gahutola.					
to Pochi Gola.					
Agency :- Rohit Kumar Ashu.					
A/c No :- 112/SBP/PMGSY - 2019-20					
Date of Commencement :- 02.06.2020					
Date of Completion :- 01.06.2021.					
Actual date of Completion :- 24.05.2022.					
① Restoration of Raincuts/Berms with					
Soil moosam etc.					
do Complete job					
6X 2.50X1.20X0.30 = 5.4 m ³					
8X 3.00X1.20X0.30 = 8.64 m ³					
9X 3.50X1.40X0.30 = 13.23 m ³					
5X 4.00X1.50X0.30 = 9.0 m ³					
6X 4.50X1.50X0.30 = 12.15 m ³					
4X 4.30X1.50X0.30 = 7.74 m ³					
8X 4.30X1.50X0.30 = 15.48 m ³					
8X 3.50X1.50X0.30 = 12.6 m ³					
7X 3.50X1.00X0.30 = 7.35 m ³					
7X 3.00X1.00X0.30 = 6.3 m ³					
8X 3.00X0.90X0.30 = 6.48 m ³					
9X 5.00X0.90X0.30 = 12.15 m ³					
7X 5.00X0.90X0.30 = 9.45 m ³					
6X 4.00X0.90X0.30 = 6.48 m ³					
9X 6.00X0.90X0.30 = 14.58 m ³					
4X 4.00X1.00X0.30 = 4.8 m ³					
Continuation					151.83 m ³

Abstract of Cost

76

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① Restoration of Drainage/Boring With Soil 1200 mm x 600 151.83 m ³ (R.V. TMB P-75)					
② R. 383.39/m ³ — R. 58210/-					
② Making up of Boring/Shoulder Stripping excess Soil from the shoulder surface to Archive Level etc					
843.74 m ³ (R.V. TMB P-71)					
③ R. 57.29/m ³ — R. 48312/-					
③ Patch Repair Over bituminous Surface with 2 mix seal Seal Surfacing					
89.06 m ² (R.V. TMB P-74)					
④ R. 213.03/m ² — R. 18973/-					
④ Mainten. of 1/3 concrete (slab Culvert)					
3 Nos (R.V. TMB P-75)					
⑤ R. 2296.20/each — R. 6889/-					
⑤ Mainten. of Road Stone 0.30 km (R.V. TMB P-75)					
⑥ R. 1064.82/km — R. 319/-					
⑥ Mainten. of 200 m and km Stones.					
0.38 km (R.V. TMB P-75)					
⑦ R. 9657.09/km — R. 3621					

Continuation

		P _S	136902/-
Add G.S.T	12%	Ren	16428/-
Add L.C	7%	Ren	1369/-
Add S.Ree		Ren	500/-
		Ren	155299/-
Less OF	0.11% below after		170/-
		R ₂	155029/-
D ₂	25/08/24 SE	M ₂	25/08/24 M ₂

Continuation