

Cont. of Road from Lot to Ashrambux Jorhor

Under MR-3054 (NMP-2018)/2024-25

1410 M.B.NO

Schedule XLV-Form No. 134

ROSERA

DIVISION

SHIVAJINAGAR

SUB-DIVISION

Agency:- M/S - Brothers Builders

MEASUREMENT BOOK

M.B.No 1410

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd & Final Bill</u>					
<u>Name of work:- Const. of road from Jay to Sharmistha Tekla</u>					
<u>Under MR-3054 (NMD-2018)/2024-25</u>					
<u>Agency:- M/S. Brothers Builders.</u>					
<u>Agreement No. 04/MBD/2024-25</u>					
<u>Date of Commencement:- 13.08.2024</u>					
<u>Time of Completion:- 12 Months (12.08.2025)</u>					
<u>Approved Rate:- 3.76% less as per Agreement.</u>					
<u>Add 18% Gr. S.T. as per Agreement</u>					
<u>Add 1% Labour Cost as per Agreement</u>					
<u>Add S. Fee as per Agreement.</u>					
<u>Item of work</u>					
1) Const. of Panel Concrete Pavement M ₃₀ Grade					
with do-ds - all. Complete job.					
1x 30.00 m x 3.75 m x 0.125 m					14.063 m ³
1x 18.00 m x 3.75 m x 0.125 m					8.438 m ³
Qty =					22.501 m ³
2) Providing and fixing of 1km and 200 M Stone					
(1) 1km Stone =					3.00 Nos.
(2) 200 M Stone =					6.00 Nos.
3) Providing and fixing of 1000 x 600 x 100 mm reinforced concrete					
mandatory and information traffic signs.					
(i) 600mm equilateral triangle					9.00 Nos.
(ii) 600mm circular sign.					2.00 Nos.
(iii) 600mm x 450mm rectangular					2.00 Nos.
(iv) 900mm side Octagon sign					1.00 Nos.
4) Planting of trees by the road side (Avenue					
trees) with fixing the tree guard					
					50.00 Nos.

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B/F R8	50,69,800=∞
⑥ Planting of trees by the road side with irregular width T.M.B. Page No. 9 Item No. ④					
4.50.∞ Nos. @ Rs 1395 = 10 each				R8	65,255=∞
⑦ Paving and laying road marking and Pedestrian crossing with H.A.T.P.C. on B.T. surface at both edge.					
width T.M.B. Page No. 10, Item No. ⑤					
201.50 m ² @ Rs 886 = 50/m ²				R8	1,78,630=.
⑧ Paving and laying road marking with H.A.T.P.C. on C.C.P. surface at both edge.					
width T.M.B. Page No. 10, Item No. ⑥					
120.∞ m ² @ Rs 988 = 82/m ²				R8	1,18,658=∞
				Total Rs.	54,32,343=∞
add (G.S.T. + L. Cons) 19% as per Agreement				(+) Rs.	10,32,145=∞
add S.Fee as per Agreement				(+) Rs.	58,595=∞
				Total Rs.	65,23,083=∞
less 2.76% rate below as per Agreement				(-) Rs.	1,80,037=∞
				Total Rs.	63,43,046=∞
of previous bill paid Amount as per M.B. Page No. ⑦				(-) Rs.	55,77,782=∞
				Net Payment	R8. 7,65,264=∞
				Amount for Rs.	7,66,733=∞
				CL S M/s 30/01/25 R8	ML Basode 07-12-2024 J.E. Shrivastava
for at 02.12 A.E.					
cl P Amit					

Continuation