

अमानत - १६२ & १६३ - २०११

Schedule XLV Form No. 134.

M.M.U.S.Y.-NDB-(~~1985~~) BRICS

Executive Engineer R.W.D. Prudhman **DIVISION**

Assistant Engineer **SUB-DIVISION**

MBNO-880

Measurement Book

Ujjain Shankar Singh

3rd & Final Bill

29
Sch. XIV Form No. 134

No.	Details of actual measurement			Contents of area
	L	B	D	
Name of Work:- Const & maint of Road from Bhagwati Nahar to Dalit Jola.				
Agency:- Umashankar Singh.				
Agreement No - 09502/MDO/2023-24				
Date of Commencement:- 17-10-23				
Date of Complete:- 16-10-24				
Actual Date of Compl- 10-10-24.				

Record Measurement.

1) P/L Earth work & excavation for found trenches.

$$1 \times 4.50 \times 0.550 \times 0.65 = 160.875 \text{ m}^3$$

2) P/L sand filling in found.

$$1 \times 4.50 \times 0.55 \times 0.075 = 18.56 \text{ m}^3$$

3) P/L S/F/P/P 1450 bar in Super structure.

10mm long direct (one way)

$$1 \times 10 \times 449.90 = 4499 \text{ m.}$$

$$\text{@ } 0.621 \text{ kg/m} \rightarrow 2787.381 \text{ kg}$$

10mm cross section (one way)

$$1 \times 2999 \times 1.25 = 3748.75 \text{ m.}$$

$$\text{@ } 0.621 \text{ kg} \rightarrow 23524.251 \text{ kg.}$$

Continuation

[illegible]