

1st Year 9th Part

22

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
New: Main of road from 2059 to Chandral Dalif Basti					
Agency: MKG Construction					
Ag. No.: 52/2022-2023					
Date of Start: 18/11/2022					
Date of completion: 17/11/2023					
Actual completion: 15/11/2023					
Record Entry					

① Restoration of rain cut with soil - do -

$$12 \times 4.40 \times 1.00 \times 0.30 = 15.84$$

$$16 \times 3.90 \times 1.10 \times 0.30 = 20.59$$

$$9 \times 4.60 \times 1.05 \times 0.30 = 13.04$$

$$8 \times 4.90 \times 0.95 \times 0.30 = 11.17$$

$$7 \times 5.30 \times 0.90 \times 0.30 = 10.02$$

$$6 \times 7.00 \times 0.85 \times 0.30 = 9.79$$

81.37 m²

② Main of earthen shoulder - do -

$$2 \times 9 \times 5.60 \times 0.90 = 90.72$$

$$9 \times 8 \times 4.90 \times 1.10 = 86.24$$

$$2 \times 6 \times 4.50 \times 0.80 = 43.20$$

Continuation

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
7) Cutting of branches of trees — Do —					
04 Nos — wide — L 24					
@ 109.74 / each — h					459.00
8) Cutting of Shrubs from Roadways — Do —					
17.00 Nos — wide — L 24					
@ 6.72 / each — h					114.00
9) Trimming of grass & weeds — Do —					
1808.55 m ² — wide — L 25					
@ 2.24 / m ² — h					4051.00
Total = h					96812.00
Add GST @ 12% — h					11617.00
Add L.C @ 1% — h					968.00
Add S.Fee — h					1457.00
Total = h					110854.00
Less @ 0.00% below h — 00					
Total = h					110854.00
Area					
10/11/24					
J.E					

Continuation