

1st on A/c bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars                     | Details of actual measurement |    |    |    | Contents of area |
|---------------------------------|-------------------------------|----|----|----|------------------|
|                                 | No.                           | L. | B. | D. |                  |
| N/W. - Construction of road     |                               |    |    |    |                  |
| and works of road from          |                               |    |    |    |                  |
| Ukhara to Shesha road           |                               |    |    |    |                  |
| to Ukhara Mahadali              |                               |    |    |    |                  |
| to the under on m/s             |                               |    |    |    |                  |
| N/S (A/S sh) at block           |                               |    |    |    |                  |
| Harnat                          |                               |    |    |    |                  |
| N/Agency M/S Kumar Construction |                               |    |    |    |                  |
| (Pvt - Surach Karna)            |                               |    |    |    |                  |

|                                  |  |  |  |  |
|----------------------------------|--|--|--|--|
| Agg. No. - 03/507/2024-25        |  |  |  |  |
| Date of start - 28.09.2024       |  |  |  |  |
| Date of completion - 22.09.2025  |  |  |  |  |
| Date of measurement - 26.12.2024 |  |  |  |  |

|                                             |  |  |  |  |
|---------------------------------------------|--|--|--|--|
| Details of work                             |  |  |  |  |
| (1) Pl & fixing of work                     |  |  |  |  |
| Benchwork billings = 01 NO                  |  |  |  |  |
| (2) Pl & fixing of work                     |  |  |  |  |
| billings = 02 H.S                           |  |  |  |  |
| (3) clearing & grubbing of                  |  |  |  |  |
| road land                                   |  |  |  |  |
| 2x 10x30m x 3.50m = 2100.00m <sup>2</sup>   |  |  |  |  |
| 2x 6x30.00m x 3.50m = 1260.00m <sup>2</sup> |  |  |  |  |
| 2x 17.20m x 3.50m = 140.00m <sup>2</sup>    |  |  |  |  |

Continuation

Total = 3500.00m<sup>2</sup>  
= 0.35 Hec

## Sch.XLV-Form No. 134

| Particulars                                                                                         | Details of actual measure |                   |                   |      | Contents of area      |
|-----------------------------------------------------------------------------------------------------|---------------------------|-------------------|-------------------|------|-----------------------|
|                                                                                                     | No.                       | L.                | B.                | D.   |                       |
| (4) Construction of subgrade with material obtained from borrow pits with a lead upto 100m & 100m — |                           |                   |                   |      |                       |
| Earthwork calculation —                                                                             |                           |                   |                   |      |                       |
| Sl. No                                                                                              | chainage                  | c/s Area          | Mean c/s Area     | Dist | Volume                |
|                                                                                                     | m                         | (m <sup>2</sup> ) | (m <sup>2</sup> ) | (m)  | (m <sup>3</sup> )     |
| 1                                                                                                   | 0                         | 0.703             | 0.354             | 0    | 0.00                  |
| 2                                                                                                   | 50                        | 0.714             | 0.711             | 50   | 35.55                 |
| 3                                                                                                   | 100                       | 0.718             | 0.716             | 50   | 35.80                 |
| 4                                                                                                   | 150                       | 0.723             | 0.721             | 50   | 36.015                |
| 5                                                                                                   | 200                       | 0.715             | 0.719             | 50   | 35.950                |
| 6                                                                                                   | 250                       | 0.707             | 0.720             | 50   | 35.800                |
| 7                                                                                                   | 300                       | 0.696             | 0.710             | 50   | 35.475                |
| 8                                                                                                   | 350                       | 0.767             | 0.722             | 50   | 36.075                |
| 9                                                                                                   | 400                       | 0.655             | 0.711             | 50   | 35.550                |
| 10                                                                                                  | 450                       | 0.766             | 0.711             | 50   | 35.550                |
| 11                                                                                                  | 500                       | 0.741             | 0.754             | 50   | 37.200                |
| 12                                                                                                  | 534                       | 0.632             | 0.687             | 34   | 23.350                |
| Total =                                                                                             |                           |                   |                   |      | 383.475m <sup>3</sup> |
| (i) @ 100m lead = 306.28m <sup>3</sup>                                                              |                           |                   |                   |      |                       |
| (ii) @ 100m lead = 76.69m <sup>3</sup>                                                              |                           |                   |                   |      |                       |
| (5) Construction of granular sub-base by partially coarse graded material —                         |                           |                   |                   |      |                       |

Continuation

## Sch.XLV-Form No. 134

| Particulars                                    | Details of actual measure |                               |          |         | Contents of area     |
|------------------------------------------------|---------------------------|-------------------------------|----------|---------|----------------------|
|                                                | No.                       | L.                            | B.       | D.      |                      |
| 5x                                             | 15.00m                    | x 3.75m                       | x 0.10m  | =       | 28.125m <sup>3</sup> |
| 5x                                             | 15.00m                    | x 3.75m                       | x 0.10m  | =       | 28.125m <sup>3</sup> |
| 5x                                             | 15.00m                    | x 3.75m                       | x 0.10m  | =       | 28.125m <sup>3</sup> |
| 5x                                             | 15.00m                    | x 3.75m                       | x 0.10m  | =       | 28.125m <sup>3</sup> |
| 3x                                             | 15.00m                    | x $\frac{(3.20m + 3.00m)}{2}$ | x 0.10m  | =       | 13.95m <sup>3</sup>  |
| 3x                                             | 15.00m                    | x $\frac{(3.00m + 3.20m)}{2}$ | x 0.10m  | =       | 13.95m <sup>3</sup>  |
| 2x                                             | 15.00m                    | x $\frac{(3.20m + 2.80m)}{2}$ | x 0.10m  | =       | 9.00m <sup>3</sup>   |
| 2x                                             | 15.00m                    | x $\frac{(2.80m + 3.20m)}{2}$ | x 0.10m  | =       | 9.00m <sup>3</sup>   |
| 2x                                             | 15.00m                    | x 3.20m                       | x 0.10m  | =       | 9.60m <sup>3</sup>   |
| 2x                                             | 15.00m                    | x $\frac{(3.20m + 3.70m)}{2}$ | x 0.10m  | =       | 10.55m <sup>3</sup>  |
| 1x                                             | 24.00m                    | x $\frac{(3.20m + 3.75m)}{2}$ | x 0.10m  | =       | 8.94m <sup>3</sup>   |
| Extra width of 1/2" = 0.0125m                  |                           |                               |          |         |                      |
| 2x                                             | 1/2                       | x (1.375m + 0.15m)            | x 8.00m  | x 0.10m | = 0.61m <sup>3</sup> |
| 1x                                             | 15.00m                    | x 0.450m                      | x 0.10m  | =       | 0.67m <sup>3</sup>   |
| 1x                                             | 15.00m                    | x 0.900m                      | x 0.10m  | =       | 1.35m <sup>3</sup>   |
| 1x                                             | 15.00m                    | x 0.750m                      | x 0.10m  | =       | 1.125m <sup>3</sup>  |
| Total =                                        |                           |                               |          |         | 191.04m <sup>3</sup> |
| (6) Plv, Lorry, Stowedly & compacting of WBM-3 |                           |                               |          |         |                      |
| 5x                                             | 15.00m                    | x 3.75m                       | x 0.075m | =       | 21.09m <sup>3</sup>  |
| 5x                                             | 15.00m                    | x 3.75m                       | x 0.075m | =       | 21.09m <sup>3</sup>  |
| 5x                                             | 15.00m                    | x 3.75m                       | x 0.075m | =       | 21.09m <sup>3</sup>  |
| 5x                                             | 15.00m                    | x 3.75m                       | x 0.075m | =       | 21.09m <sup>3</sup>  |
| Qty 40 =                                       |                           |                               |          |         | 84.36m <sup>3</sup>  |

Continuation

Continuation

## Sch.XLV-Form No. 134

| Particulars      | Details of actual measure |      |        |    | Contents of area                                  |
|------------------|---------------------------|------|--------|----|---------------------------------------------------|
|                  | No.                       | L.   | B.     | D. |                                                   |
|                  |                           |      |        |    | Abstract of Cost                                  |
| $\frac{1}{1}$    |                           |      |        |    | Plv & Sily of                                     |
|                  |                           |      |        |    | Working Benchmarks                                |
|                  |                           |      |        |    | bills                                             |
|                  | 01 NO,                    | vide | TMSP-1 |    |                                                   |
|                  |                           |      |        |    | (a) Rs 4572 = 30 / NO - Rs 4572 = cc              |
| $\frac{2}{2}$    |                           |      |        |    | Plv & Sily of refer                               |
|                  |                           |      |        |    | same bill                                         |
|                  | 02 NOS,                   | vide | TMSP-1 |    |                                                   |
|                  |                           |      |        |    | (a) Rs 2416 = 55 / NO - Rs 4233 = cc              |
| $\frac{3}{2}$    |                           |      |        |    | clearing & grubbing                               |
|                  |                           |      |        |    | of road land.                                     |
|                  |                           |      |        |    |                                                   |
|                  | 0.35 Hect                 | vide | TMSP-1 |    |                                                   |
|                  |                           |      |        |    | (a) Rs 26926 = 08 / Hect - Rs 26,924 = cc         |
| $\frac{4(1)}{4}$ |                           |      |        |    | continuation of                                   |
|                  |                           |      |        |    | contouring note.                                  |
|                  |                           |      |        |    | material obtained                                 |
|                  |                           |      |        |    | from borrow pit site                              |
|                  |                           |      |        |    | a local waterloo                                  |
|                  | 306.28 m <sup>2</sup> ,   | vide | TMSP-2 |    |                                                   |
|                  |                           |      |        |    | (a) Rs 261 = 18 / m <sup>2</sup> - Rs 80,125 = cc |
|                  |                           |      |        |    | Ch. Rs 1,15,857 = cc                              |
|                  |                           |      |        |    |                                                   |
|                  |                           |      |        |    |                                                   |
|                  |                           |      |        |    |                                                   |
|                  |                           |      |        |    |                                                   |

Continuation

## Sch.XLV-Form No. 134

| Particulars       | Details of actual measure          |    |     |             | Contents of area |
|-------------------|------------------------------------|----|-----|-------------|------------------|
|                   | No.                                | L. | B.  | D.          |                  |
|                   |                                    |    | R/F | PS 1,       | 15,259 = 10      |
| $\frac{4(11)}{5}$ | Construction of subgrade           |    |     |             |                  |
|                   | — neat with material               |    |     |             |                  |
|                   | obtained from borrow               |    |     |             |                  |
|                   | pit with a lead                    |    |     |             |                  |
|                   | up to 100 m,                       |    |     |             |                  |
| 76.69             | m <sup>3</sup> , vide TMD-2        |    |     |             |                  |
|                   | (Q) R 196 = 24/m <sup>3</sup> — R  |    |     |             | 15,050 = 1       |
| $\frac{5}{7}$     | Construction of granular           |    |     |             |                  |
|                   | sub-base by spreading              |    |     |             |                  |
|                   | coarse-graded                      |    |     |             |                  |
|                   | material                           |    |     |             |                  |
| 191.04            | m <sup>3</sup> , vide TMD-3        |    |     |             |                  |
|                   | (Q) R 2627 = 94/m <sup>3</sup> — R |    |     |             | 5,02,042 = 6     |
| $\frac{6}{8}$     | piv. levelling, spreading          |    |     |             |                  |
|                   | & Compaction of WBM-3              |    |     |             |                  |
| 143.24            | m <sup>3</sup> , vide TMD-4        |    |     |             |                  |
|                   | (Q) R 3948 = 68/m <sup>3</sup> — R |    |     |             | 5,65,609 = 6     |
| $\frac{7}{22}$    | piv & finish of                    |    |     |             |                  |
|                   | typical road                       |    |     |             |                  |
|                   | intersection                       |    |     |             |                  |
|                   | band with logo                     |    |     |             |                  |
| 02 Nos.           | vide TMD-4                         |    |     |             |                  |
|                   | (Q) R 11,572 = 03/10 — R           |    |     |             | 23,184 = 6       |
|                   |                                    |    |     | C/O, PS 12, | 21,744 = 6       |

Continuation

7  
Sch.XLV-Form No. 134

| Particulars               | Details of actual measure |    |       |         | Contents of area |
|---------------------------|---------------------------|----|-------|---------|------------------|
|                           | No.                       | L. | B.    | D.      |                  |
|                           |                           |    | RTB   | Rs 12   | 21,744=00        |
|                           |                           |    |       | /       |                  |
|                           |                           |    | Total | = Rs 12 | 21,744=00        |
| Less 11.00% (baluo)       |                           |    |       | - Rs    | 1,34,636=00      |
|                           |                           |    |       | Rs      | 10,87,108=00     |
| Addy 18% GST              |                           |    |       | + Rs    | 1,95,679=00      |
| Addy 1% L.Ces             |                           |    |       | + Rs    | 10,871=00        |
| Addy S. Fee               |                           |    |       | + Rs    | 23,660=00        |
| Net Payable Amount        |                           |    |       | = Rs    | 13,17,318=00     |
| (Rupees) Thirteen Lakh,   |                           |    |       |         |                  |
| Seventeen thousand, three |                           |    |       |         |                  |
| hundred & eighty only     |                           |    |       |         |                  |

/

Mm  
28/12/24  
(A.E)