

MR. 3054

MBNo-3626

Schedule XLV-Form No. 134
Bazhi Bhakhura Bhitte

PMGSY UP to Rajura Division to
Kamta New Tola Dhobial Bazar

SUB-DIVISION

Agg No - 2MBD / 2024.25

गिफ्टापुर

Measurement Book

cont. Guddu singh

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road: Basahi Bhakhura Akitti					
PMGSY upto Raufa more to					
Kamta new Tola Dhebulal Bazar					
Agency: Gurdolu Singh					
Agreement: 02 MBD/2024-25					
Date of start: 26-07-2024					
Date of completion: 25-04-2025					

Date of measurement:

① R.C.C. M15 --- km stone.

= 2 nos

② R.C.C. M15 --- 200 m stone.

= 6 nos.

③ Painting lines, dashes, arrows
etc. on road in two coats
on old work --- c/t.

= 13.20 m²

④ Printing new letter & figures
of any shade with synthetic
enamel paint --- c/t.

Continuation

ABSTRACT OF COST.

13

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① R.C.C. m.c. km stone-					
Qty vide TMBD- (11)					
i.no. ① = 9 nos					
@ Rs 3063 = 01/No					Rs 6126 = 00
② R.C.C. m.c. 200M stone					
Qty vide TMBD- (11)					
i.no. ② = 6 nos.					
@ Rs 840 = 29/No					Rs 5042 = 00
③ Printing lines, dashes, arrows etc.					
on road — 6/t.					
Qty vide TMBD- (11)					
i.no. ③ = 13.70 m ²					
@ Rs 112 = 63/m ²					Rs 1500 = 00

④ printing new letter and figures of any shade — 6/t.					
Qty vide TMBD- (11)					
i.no. ④ = 348.20 per cm					
@ Rs 0.77 / per cm. per letter					Rs 268 = 00

⑤ painting two coats including primer coat — 6/t.					
Qty vide TMBD- (12)					
i.no. ⑤ = 117.12 m ²					
@ Rs 136 = 93/m ²					Rs 16032 = 00
					C/O Mr 28973 = 00

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11/6) P/A tack coat with bitumen emulsion					
Qty vide TMB P. (6)					
i.no. (6) = 4999.50 m ²					
@ Rs. 29 = 56/m ²					Rs 97790 = 00
(12/7) P/L Semi dense bituminous concrete					
Qty vide TMB P. (6)					
i.no. (7) = 124.988 m ²					
@ Rs. 14175.04/m ²					Rs 1771710 = 00

(13/8) providing and erecting a "W" metal beam crash					
Qty vide TMB P. (7)					
i.no. (11) = 20.0 m					
@ Rs. 3505.84/m					Rs 70117 = 00
(14/12) 600mm equilateral & triangle					
Qty vide TMB P. (7)					
i.no. (12) = 4 nos					
@ Rs 5190.23/nos					Rs 20761 = 00
(15/13) 600mm circular					
Qty vide TMB P. (7)					
i.no. (13) = 3 nos					
@ Rs. 5520.22/nos					Rs 16531 = 00

C/O M-2318423=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16/14) 600mm x 450 rect. —					
Qty wide TMB P-7					
i. no. (14) = 4 nos					
@ Rs 5312 = 55/nos					Rs 21250 = 00
(17/15) 900mm octagon —					
Qty wide TMB P-7					
i. no. (15) = 2 nos					
@ Rs 11426 = 55/nos					Rs 22853 = 00
(18/16) R.C.C. m/s grade					
Boundary Pillars —					
Qty wide TMB P-7					
i. no. (16) = 16 nos					
@ Rs 805 = 59/nos					Rs 12889 = 00
(19/18) planting of trees by					
the road side —					
Qty wide TMB P-8					
i. no. (18) = 53 nos					
@ Rs 1305 = 10/nos					Rs 69170 = 00
(20/19) P/L and hot applied					
thermoplastic —					
Qty wide TMB P-6					
i. no. (19) 264.00 m ²					
@ Rs 886 = 50/m ²					Rs 234036 = 00
(21/20) P/L of typical MMGSY					
informatory sign board —					
Qty wide TMB P-6					
i. no. (20) 2 nos					
@ Rs 12995 = 63/nos					Rs 25991 = 00

Continuation

C/O M-2704612-00

Continuation