

Rajdih to Kulhara to Hatga ke

Schedule XLV-Form No. 134

Agreement No-15 SBD of 2023-24

Dumraon

DIVISION

Dumraon

SUB-DIVISION

MEASUREMENT BOOK

1943-44 HH 4921 41642 19054

1268
23-2

3rd and final Bill

18

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of Road from Rajdiha to Kulkhawa to Hatg ke dera					
Length of Road - 0.80 km					
Name of Agency - M/S Datta project					
Builders, Vill. - Cholo chhat, Buxar					
Dist - Buxar					
Agreement No - 15 SBO/2023-24					
Date of start of work - 21/02/2024					
Date of completion of work - 20/02/2025					
Agg construction cost Rs				70,78,210.00	
Agg sum maintenance cost Rs				79,481.00	
Total Rs				78,69,691.00	
Date of measurement -					

Description of item				
① providing and applying primer coat with Bitumen emulsion (SS1) on prepared surface - do - do - all complete job with E1				
1 x 15 x $\frac{4.80 + 3.90}{2}$	=	65.25 m ²		
8 x 30 x 3.75	=	900.00 m ²		
1 x 15 x $\frac{3.80 + 5.00 + 3.75}{3}$	=	62.75 m ²		
1 x 30 x 3.75	=	112.50 m ²		
1 x 15 x $\frac{3.75 + 4.80 + 3.85}{3}$	=	62.00 m ²		
9 x 30 x 3.75	=	1012.50 m ²		
1 x 15 x $\frac{3.70 + 2.80}{2}$	=	58.25 m ²		
		2271.25 m ²		
② Plv and applying tack coat with Bitumen emulsion (RSK) - do - do - all complete job				

Continuation

Continuation