

कार्यपालक अभियंता का कार्यालय  
ग्रामीण कार्य विभाग, कार्य प्रमंडल, छपरा -1

राजेन्द्र सरोवर, श्री नन्दन पथ  
छपरा(सारण) 841301

मो०- 8986915253

पत्रांक .....108नु  
प्रेषक,

दिनांक 02-01-25

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, छपरा -1

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,  
ग्रामीण कार्य विभाग, बिहार, पटना ।


विषय :- मुख्यमंत्री ग्राम सम्पर्क योजना (AWSESH)-NDB-BRRP2 शीर्ष में निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषयक उपयोगिता प्रमाण सहित उचित प्रपत्र में अधियाचना प्रपत्र समर्पित की जा रही है।  
अधियाचना राशि शीघ्र उपलब्ध कराने की कृपा की जाय ताकि भुगतान संभव हो ।

अनु०- यथोक्त।

  
02/01/25

विश्वासभाजन  
Anirush  
02/01/25  
कार्यपालक अभियंता  
ग्रामिका वि० का० प्रमंडल, छपरा -1  
  
02/01/25

Rural Works Department

MMGSY(AWSESH)-NDB-BRRP2 Allotment Requisition Format

Name of Works Division:- CHAPRA-1

Sl no.	Year	Name of Road	Package No	Name of Contractor	Administrative Sanction		Agreement Amount (In Lakh)		Allotment Received (In Lakh)	Total Expenditure as per MIS (In Lakh)	Value of Measurement (In Lakh)	Current Demand (In Lakh)	Remarks
					Length (In km)	Amount (In Lakh)	Main Work(In Lakh)	Maintenance (In Lakh)					
1	2	3	2	4	6	7	8	9	10	11	12	13	19
1	2023-24	B T Road Mala to Jnu Gate			0.289	36.860	33.37414	1.89619	0.00000	0.00000	0.00000	0.00000	
2	2023-24	Nh 85 To Kohra Bazar Road(Mandir) to Satyanarayan Choudhry Ka Tola	MMGSY(AWS ESH)-NDB-BRRP2-605-Chapra-1	Mithlesh Kumar Singh	1.235	208.060	119.00833	15.02282	0.00000	0.00000	60.70153	60.70153	
Total					1.524	244.92000	152.38247	16.91901	0.00000	0.00000	60.70153	60.70153	

D.A.O  
Rural Works Department,  
works Division, Chapra-1

*M Singh*  
02/10/25

Executive Engineer  
Rural Works Department  
Works Division, Chapra-1

*Anirudh*  
02/10/25

## FORM GFR 19-A

(See Government of India's Decision (I) below Rule-150)

**Form of Utilization Certificate up to 03.01.2025  
MUKHYA MANTRI GRAM SAMAPARK YOJNA(NDB)**

Sl.No	Name of Scheme	Sanction No.&Date With Amount (In lace Rs.)	Amount Received (In lace Rs.)	Particulars
1	MMGSY(NDB)	3405.15561	3319.59495	Certified that out of Rs. <b>3319.59495</b> lakh of grants-in-aid sanctioned during the years <b>2024-25</b> Infavor of EE,RWD works division Chapra-1 a sum of Rs. <b>3318.04533</b> lakh has been utilized for the purpose of MR (3054) Schemes as given in the margin for which it was sanctioned and that the balance of Rs. <b>1.54962</b> lakh remaining unutilized at the end of the period under report.
	Total:		3319.59495	


2. Certified that I have satisfied my self that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was utilized for the purpose for which it was sanctioned.


**Kind of Checks exercised:-**

- i. Works have been supervised by Executive Engineer/ Superintending Engineer.
- ii. Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- iii. Construction materials have been tested.
- iv. Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer.
- v. All other caudal formalities have been observed.

**3. Physical Progress achieved:-**

- i. Construction of Road Works.
- ii. Construction of CD works.

  
02/01/25  
**Divisional Accounts Officer  
R.W.D, works Division  
Chapra-1**

  
02/01/25  
**Executive Engineer  
R.W.D, works Division  
Chapra-1**



Scheme - MMSY-NDB (AISEST)

**Schedule XLV-Form No. 134**

Name of Work - NH 85 to Kohna Bazar Road (Mandir)  
to Satpuraogan Choudhary we take ...

EE RWD CWD  
DIVISION  
Chapra-1

AF RWD CWD  
SUB-DIVISION  
Block - Manjhi

Name of Contractor - Mittalash Kumar Singh

**Measurement Book**

No. - 4082

Name of work—  
 Situation of work—  
 Agency by which work is executed—  
 Date of measurement—  
 No. and date of agreement.  
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st on file Bill					

Name of Road:- const. &  
 Maintenance of road from  
 NH-85 to Kakra Gazar Road  
 (Mandir) to Sadyanaray  
 Choudhary ka Jala ..

Agency:- Mithlesh Singh.  
 at - Daudpur, Saran.

Agreement No - 02/SBD/2024-25

Date of Commence - 02-09-2024

Date of Completion - 01-09-2025

Length = 1.235 km.

(1) Prov. & Fix working

bench mark etc

at 10 No

(2) clearing and grubbing

road land etc

30x 30.00 x 3.50 = 3150.00 m<sup>2</sup>

8x 30.00 x 3.5 = 840.00 m<sup>2</sup>

3x 30.00 x 3.50 = 315.00 m<sup>2</sup>

1x 3.50 x 5.0 = 17.50 m<sup>2</sup>

at 4322.50 m<sup>2</sup>

at =  $\frac{4322.50}{10000} = 0.43225$  Hec

Dist. up to 0.432 Hec.

Continuation