



Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
5th year maintenance.					
N/WORK -	Cons. of Road from				
	NH-90 Rani Pokher				
	To Binoba Nagar masjid.				
	Under Block Sultanpuri.				
N/ Agency -	Himansu Kumar.				
Ag No -	20/SPD 2018-19				
Date of Start -	08/05/2018.				
Date of Completion -	07.05.2019.				
Actual Date of Completion -	20.11.2019.				
/					

① Restoration of Reinforce					
Barrs with Buil - 45					
1x	11.00	2.20	0.300	=	7.26 m <sup>3</sup>
2x	8.95	2.00	0.300	=	10.74
2x	9.25	2.10	0.300	=	11.66
2x	12.60	1.95	0.300	=	14.74
1x	6.95	1.60	0.300	=	3.39
2x	8.35	1.90	0.300	=	9.52
2x	7.80	2.20	0.300	=	10.30
1x	7.45	2.80	0.300	=	6.258
1x				Qty -	73.81 m <sup>3</sup>

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
(418) maintenance of Road 88m					
Outside TMS for (4879) 0.12m					
CB. 1067.44 / m					128=00
(510) maintenance of 200m &					
km square					
Outside TMS for 48/50 0.19m					
CB. 576.34 / m					110=00
(611E) white washing of					
Parquet wall of 10					
work and for					
work					
Outside TMS for (9216) 21.10 m <sup>2</sup>					
@ Rs. 16.15 / m <sup>2</sup>					339=00
					48,629=00
CB for 0.657. 1/2					316=00
					48,313=00
 25/11/24 MRE					
- material Statement -					
(7) Bath - 72.81 m <sup>2</sup>					
 25/11/24 MRE					

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
3rd year maintenance Bill					
M/W -	NB-80	Rani Pakhar	To		
		Binoba Nagar	via middle		
		School masdi			
Agency-	Sri Himansu Kumar.				
Agreement No-	20/SBD/2018-19				
Actual date of completion-	20-11-2019				
Rate -	10% below as per Agg.				
Period-	21-11-2021 To				
	20-11-2022				
① Restoration of drain cuts					
	3 x 5.00 x	$\frac{1.20 + 1.00}{2}$	x 0.25		4.13 m <sup>3</sup>
	4 x 8.00 x	$\frac{1.10 + 0.80}{2}$	x 0.25		7.60 m <sup>3</sup>
	5 x 9.00 x	$\frac{1.00 + 0.60}{2}$	x 0.25		9.00 "
	8 x 7.50 x	$\frac{1.20 + 1.00}{2}$	x 0.25		16.50 "
	9 x 5.00 x	$\frac{1.10 + 0.80}{2}$	x 0.25		10.69 "
	5 x 7.00 x	$\frac{1.10 + 1.00}{2}$	x 0.25		9.19 "
	Total -				57.10 m <sup>3</sup>
② making of Berms/shoulders					
	12 x 5.00 x	1.00			60.00 sqm
	9 x 7.00 x	0.60			37.80 "
	11 x 8.00 x	1.20			105.60 "
	8 x 4.00 x	0.70			22.40 "
	6 x 8.00 x	1.20			57.60 "
	10 x 3.00 x	0.90			27.00 "
	Total -				310.40 "

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement			Contents or area
	No.	L.	B.	
<b>ABSTRACT OF COST.</b>				
① Restoration rain cuts.				
57.10 m <sup>3</sup>	vide P.No -	(37)		
@ Rs 352.26/m <sup>3</sup>			Rs	20,114.00
② making of berms/shanberds				
310.40 sqm	vide P.No -	(37)		
@ .51.72/sqm			Rs	16054.00
③ maintenance of H.P Culvert.				
01 NOS	vide P.No -	(38)		
@ Rs 1104.35/NOS			Rs	1104.00
④ maintenance of road sigs				
0.12 K.m	vide P.No -	(38)		
@ Rs 1067.44/K.m			Rs	128.00
⑤ maintenance of 200mm <sup>2</sup> K.m stone -				
0.14 K.m	vide P.No -	(38)		
@ Rs 576.34/K.m			Rs	81.00
⑥ white washing of parapet wall.				
16.15	20.64 sqm	vide P.No -	(38)	
@ Rs 16.15/sqm			Rs	333.00
			Rs	37,814.00
less 10% below			Rs	3781.00
			Rs	34,033.00

25/11/24  
SR

(Continuation)

modhu  
25/11/22  
ME 510

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
	4th year maintenance				
N/wall -	Conv. at Road Pinn.				
	NH-80 Kerasi Pektan "				
	TO Binoban Nager Via "				
	Bridelle schint mesdi "				
	Yonder Blnuk - Sultung "				
N/terrey -	Hirmonsu 1 curr.				
AjN.-	20/SBD/2018-19				
Date of Start -	08/08/2018.				
Date of Completion -	7.05.2019				
Actual Date of Comp -	20.11.2019				

(1/1)	Restriction at Road Cuts				
	Bems with Soil				
	5	8.00	1.10	0.250	= 8.25 m <sup>3</sup>
	4	5.00	1.00	0.250	= 5.00 m <sup>3</sup>
	5	7.00	0.90	0.250	= 7.87 m <sup>3</sup>
	6	8.00	1.05	0.250	= 12.60 m <sup>3</sup>
	4	9.00	0.90	0.250	= 8.10 m <sup>3</sup>
	3	12.00	0.90	0.250	= 8.10 m <sup>3</sup>
	4	10.00	1.05	0.250	= 10.50 m <sup>3</sup>
	3	8.00	1.00	0.250	= 4.50 m <sup>3</sup>
					Σ = 64.92 m <sup>3</sup>

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
(6/12) White washing at					
Parasite walls at					
CD Wall and furniture					
Plaster m. work - (43/1)				20.64 m <sup>2</sup>	
Ch. 16.15 / m				333 = 0.	
				42,923 = 00	
W. to C 1st below →				4,292 = 0	
				38,631 = 00	
				3. 34033/-	
(9) 28/11/23 m					

Lb NO - 200 / 23 01.24

measured structure  
1. e/wall 64.92 m<sup>2</sup>

(9) 28/11/23  
m