

Chagun ganj to Anauli Road Road to Anauli
Bathani

Schedule XLV-Form No. 134

Subject Kumar
DIVISION

असिगन गाँवजिन 414181
SUB-DIVISION

Below-0.054.

Measurement Book

1373
1375

AUSESH

31/01/20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>2nd RAB Bill</u>					
N/O :-	Bhogwanjari -to Anauli				
Rail Road	for Anauli Baidara				
Agency	Sri Sankar Kumar Patra				
Agreement No.	19/SBD/2023-24				
Date of work order	31-07-2024				
Date of completion as per CA	30-01-2025				
<u>Work Details</u>					
(Item) Providing laying spreading and compacting WBM over III layer over GSB layer ————— etc & complete					
WBM III					
4 Nos x 30.00 X 3.75 X 0.075 =	33.75 m ³				
4 nos x 30.00 X 3.75 X 0.075 =	33.75 m ³				
3 Nos x 30.00 X 3.75 X 0.075 =	25.38 m ³				
5 nos x 30.00 X 3.75 X 0.075 =	42.18 m ³				
1 Nos x 20.00 X 3.75 Aug X 0.075 =	5.17 m ³				
5 Nos x 30.00 X 3.75 X 0.075 =	42.18 m ³				
Total	182.41 m ³				
(By)					11/11/24
					VE
					11/11/24 AE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cost					
Item (61)	Provisioning laying compacting				
WBM Gr. III material	etc complete				
Ref MB PN (09)					
182.41 m ³	Q R	3998.77 / m ³			
				R 7, 29, 416 /-	
Item (62)	Setting out of Bench marks				
3 Ref Pillars	etc complete				
Ref MB PN (05)					
0.900 km	Q R	17661 / km		R 15895 /-	
Item (63)	Excavation in soft stuff				
Hydraulic Excavator	etc complete				
257.29 m ³	Q R	104.01 / m ³			
				R 26761 /-	
Item (64)	Const of embankment with				
material from Roadway cutting	etc complete				
Ref MB PN (06)					
205.83 m ³	Q R	83.75 / m ³			
				R 17238 /-	
Item (65)	Const of embankment with				
material obtained from borrow pits					
1000 m haul	Ref MB PN (06)				
171.49 m ³	Q R	267.88 / m ³			
				R 45939 /-	

Ref MB APN (07)

2nd US CB 1407235100 B 28-145 f

Total Rs	2059379	✓
----------	---------	---

Field	M. L. Case	B.G.	20599-1
-------	------------	------	---------

Acid 18% GST	R ₂ (H) 370778
--------------	---------------------------

Total Rs	24,51,256	-/-
----------	-----------	-----

S. Lee Ref MBP12010 R(+) 51343-1

Total	25,02,599	✓
-------	-----------	---

Us 0.05% Below 13 (-) 1251 -/-

Net Amt Rs 25,01,348/-

Less Previous Payment Rs (-) 1657424/-

Net Amt Rec	8,43,124/-
-------------	------------

11/11/20

July 11/11/24
AG