

1st on A/C Bill

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work →	LO 39				to Sahani
					tola
Agreement No →	66/MBD/2024-25				
Agency →	Arti Kumari, Rajendra				
	Nayan, Madhubani, Purnea				
Date of Commencement →	14/03/2024				
Date of Completion →	13/12/2024				
Actual Date of Comp. →	06/10/2024				
	RECORD - ENTRY				

Item 1	clearing and				
	Graveling Road				
	land (By Manual)				
	to	61			
2 Nos x 7 Nos x 30m x 1.00m =	420.00m ²				
2 Nos x 7 Nos x 30m x 1.00m =	420.00m ²				
2 Nos x 7 Nos x 30m x 1.00m =	420.00m ²				
2 Nos x 7 Nos x 30m x 1.00m =	420.00m ²				
2 Nos x 7 Nos x 30m x 1.00m =	420.00m ²				
2 Nos x 7 Nos x 30m x 1.00m =	420.00m ²				
2 Nos x 1 Nos x 10m x 1.50m =	20.00m ²				
	total = 2540.00m ²				
	total = 0.25 Ha				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Rs	40	94	638	= 00
Add 1.2% (GIST+LC)	Rs (+)	777	980	= 00	
Add SF	Rs 4/	40,680	= 00		
	Rs	491329	3	= 00	
Less 0.02% Below	Rs	1	983	= 00	
	Rs	4912310	= 00		

M 8/12/24
24/09/24
5C

[Signature]

24/09/2024
AL

Material Statement

E/W =	506.70 m ²		
S/Metal =	38.12 m ² + 119.78 m ²		
L/Sand =	25.4 m ²	7/10 -	16721
C/Sand =	50.62 m ²	Stone -	64527
Dust =	28.75 m ²	Sand -	5702
Aggregates =	101.25 m ²		86950
SS 1 =	0.70 MT		
RS 1 =	1.07 MT		
Bitumen =	11.23 m ² T		
S/clips =	142.28 m ²		

M 8/12/24
24/09/24
5C

Continuation

[Signature]

24/09/2024

Alotment 1000
Date: 11/09/24
Amount Rs. 4915000/-

upto Date. memo Rs - 4912314:00
 less prev pay Rs - 411
4912314:00

16
 Sch. XLV-Form No. 134
 1st on Bill
 memo of payment

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
SD -	245616:00				
1. Tax -	49123:00				
L. less -	41280:00				
C. 45/-	41280:00				
S. 45/-	41280:00				
Roy -	86950:00				
S. Fee -	40680:00				
m. D -	47506:00				Free plantat 70%
Deduction -	593715:00				
By chms -	4318599:00				
Grass -	4912314:00				

passed for Rs - 4912314:00 Fourty
 nine. Lays twelve. thousand
 three hundred fourteen
 only & paid by chms Rs -
 4318599:00 fourty three
 Lays eighteen thousand five
 hundred ninty nine only.

Sr. Divisional Accounts Officer Executive Engineer
 Rural Works Department Rural Works Department
 Works Division Dhamdaha (Purnea) Works Division Dhamdaha (Purnea)

15/10/24

Continuation

