

Name of Road: - Old NH-31 To Pakki Dargah via  
Kachchi Dargah Pipra pul Chat  
Uraaga Kinare Tak.

Schedule XLV-Form No.-134

E.E. RWD, works division. DIVISION Patna.

Patna - Sadar SUB-DIVISION

**MEASUREMENT BOOK**

7718

Name of Work—  
 Situation of Work—  
 Agency by which work is executed—  
 Date of Measurement—  
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

| Particulars                         | Details of actual measurement |    |    | Contents of area |
|-------------------------------------|-------------------------------|----|----|------------------|
|                                     | No.                           | L. | B. |                  |
| 1st on A/c Bill                     |                               |    |    |                  |
| Name of work:- old H.N. 31 to Pakki |                               |    |    |                  |
| Dargah in Kachchi Sarogah           |                               |    |    |                  |
| Pibra Pul in Hat Bhangra            |                               |    |    |                  |
| Kimara Tak Bt                       |                               |    |    |                  |
| Agency:- M/S Sharda Megatech Ltd    |                               |    |    |                  |
| Adarsh Colony, Kheonrichak,         |                               |    |    |                  |
| Jaganpura, Ramkrishna               |                               |    |    |                  |
| Nagar, Patna.                       |                               |    |    |                  |
| Agreement No 04/28/6/24             |                               |    |    |                  |

|                                                                            |  |  |  |                        |
|----------------------------------------------------------------------------|--|--|--|------------------------|
| Rate Approved- on S. scale Rate                                            |  |  |  |                        |
| Agreement Value:- Rs 78,23,371.00                                          |  |  |  |                        |
| Date of commencement- 28/06/24                                             |  |  |  |                        |
| Date of completion - 04 months (27/10/24)                                  |  |  |  |                        |
| Date of measurement - 23/09/2024                                           |  |  |  |                        |
| work done                                                                  |  |  |  |                        |
| Item ① clearing & grubbing                                                 |  |  |  |                        |
| road land. do. etc.                                                        |  |  |  |                        |
| $2 \times 10 \times 30.00 \times 2.00 =$                                   |  |  |  | 1200.00 m <sup>2</sup> |
| $2 \times 10 \times 30.00 \times 2.00 =$                                   |  |  |  | 1200.00 m <sup>2</sup> |
| $2 \times 2 \times 30.00 \times 2.00 =$                                    |  |  |  | 240.00 m <sup>2</sup>  |
|                                                                            |  |  |  | 2640.00 m <sup>2</sup> |
| $\therefore \text{Hect} = 2640.00 \text{ m}^2 / 10000 = 0.26 \text{ Hect}$ |  |  |  |                        |

Continuation

P.T.D.

| Particulars                       | Details of actual measurement |    |    |    | Contents of area |
|-----------------------------------|-------------------------------|----|----|----|------------------|
|                                   | No.                           | L. | B. | D. |                  |
| 4th & Final bill                  |                               |    |    |    |                  |
| Name of work:- Old NH-31 to Pakki |                               |    |    |    |                  |
| Dargah Wale Kachhi                |                               |    |    |    |                  |
| Dargah Pipra Pul Ghat             |                               |    |    |    |                  |
| Ganga Kinnow Rak Path             |                               |    |    |    |                  |
| Agency:- M/s Shree Mahatach LLP,  |                               |    |    |    |                  |
| Adarsh Colony, Khemrichak,        |                               |    |    |    |                  |
| Jaganpura, Ram Krishna Nagar      |                               |    |    |    |                  |
| Patna.                            |                               |    |    |    |                  |
| Agreement No- 04/F2/28.6.24       |                               |    |    |    |                  |
| Rate Approved, On schedule Rate   |                               |    |    |    |                  |
| Agreement Value:- Rs 78,23,371=00 |                               |    |    |    |                  |
| Date of commencement- 28/06/2024  |                               |    |    |    |                  |

Date of completion as per A9-04 month  
measurement (27.10.24)  
Work Done - Nil.

(Joint)  
3/12/24  
S.E.

### ABSTRACT OF COST

(1) clearing & grubbing  
road land-do-etc

0.26 Hect. vide T.M.B.P. (25)

at Rs 72,996.29/Hect - Rs 18,979=00

(2) Construction of sub  
grade & earthen shor  
- u/dar... do... etc.

550.50 m<sup>3</sup> vide T.M.B.P. (25)

at Rs 254=60/m<sup>3</sup> - Rs 1,40,157=00

at Rs 1,59,136=00

Continuation



| Particulars                                   | Details of actual measurement |    |    |       | Contents of area |
|-----------------------------------------------|-------------------------------|----|----|-------|------------------|
|                                               | No.                           | L. | B. | D.    |                  |
|                                               |                               |    |    | 10/10 | 159136.00        |
| (3) Construction of G.S.B.                    |                               |    |    |       |                  |
| by Prov. well graded                          |                               |    |    |       |                  |
| material - do - do - etc.                     |                               |    |    |       |                  |
| 82.94 m <sup>3</sup> vide T.M.B.P. (25)       |                               |    |    |       |                  |
| at 3138 = 34/m <sup>3</sup> - Rs 2,60,294.00  |                               |    |    |       |                  |
| (4) Prov. laying spreading                    |                               |    |    |       |                  |
| Scrubbing stone agg.                          |                               |    |    |       |                  |
| regates of specific sizes                     |                               |    |    |       |                  |
| to W.B.M.P. - do - etc.                       |                               |    |    |       |                  |
| 97.00 m <sup>3</sup> vide T.M.B.P. (25)       |                               |    |    |       |                  |
| at 4798 = 761/m <sup>3</sup> - Rs 4,64,704.00 |                               |    |    |       |                  |
| (5) Construction of D.P.                      |                               |    |    |       |                  |
| lean cement concrete                          |                               |    |    |       |                  |
| - do - do - do - etc.                         |                               |    |    |       |                  |
| 18.25 m <sup>3</sup> vide T.M.B.P. (25)       |                               |    |    |       |                  |
| at 4218 = 421/m <sup>3</sup> - Rs 77,122.00   |                               |    |    |       |                  |
| (6) Construction of cement                    |                               |    |    |       |                  |
| concrete pavement                             |                               |    |    |       |                  |
| M. 3/1 grade - do - etc.                      |                               |    |    |       |                  |
| 404.61 m <sup>3</sup> vide T.M.B.P. (26)      |                               |    |    |       |                  |
| at 7707 = 121/m <sup>3</sup> - Rs 3,18,378.00 |                               |    |    |       |                  |
| (7) Supply & Prov. N.P.4                      |                               |    |    |       |                  |
| 200 mm dia. N.P.4                             |                               |    |    |       |                  |
| across C. Way - do - etc.                     |                               |    |    |       |                  |
| 15.00 m <sup>3</sup> vide T.M.B.P. (28)       |                               |    |    |       |                  |
| at 652 = 39/m <sup>3</sup> - Rs 9786.00       |                               |    |    |       |                  |
|                                               |                               |    |    | 40/10 | 40,894.20        |

Continuation

| Particulars                                    | Details of actual measurement |    |    |      | Contents of area |
|------------------------------------------------|-------------------------------|----|----|------|------------------|
|                                                | No.                           | L. | B. | D.   |                  |
|                                                |                               |    |    | 0.13 | 42,894.20 = 00   |
| (8) R.C.C. m 15 gts. per km. stone - do - etc. |                               |    |    |      |                  |
| (9) km. stone                                  |                               |    |    |      |                  |
| 2.00 nos. vide T.M.P. (26)                     |                               |    |    |      |                  |
| els 2753 = 82/each - Rs                        |                               |    |    |      | 5,508 = 00       |
| (10) 200 m. stone                              |                               |    |    |      |                  |
| 2.00 nos. vide T.M.P. (26)                     |                               |    |    |      |                  |
| els 770 = 61/each - Rs                         |                               |    |    |      | 1541 = 00        |
| (9) Prov. & erecting sign -                    |                               |    |    |      |                  |
| - erection & place of anti-                    |                               |    |    |      |                  |
| - fiction bridge - do - etc.                   |                               |    |    |      |                  |
| 1.92 m vide T.M.P. (26)                        |                               |    |    |      |                  |
| els 13368 = 54/m <sup>2</sup> - Rs             |                               |    |    |      | 25668 = 00       |
| (10) Prov. & fixing of retro                   |                               |    |    |      |                  |
| reflectorised caution -                        |                               |    |    |      |                  |
| - ary, mandatory & info-                       |                               |    |    |      |                  |
| matory sign - do - etc.                        |                               |    |    |      |                  |
| (i) 600 mm sq. & triangle                      |                               |    |    |      |                  |
| 4.00 nos. vide T.M.P. (27)                     |                               |    |    |      |                  |
| els 4161 = 82/each - Rs                        |                               |    |    |      | 16647 = 00       |
| (ii) 600 mm circular                           |                               |    |    |      |                  |
| 2.00 nos. vide T.M.P. (27)                     |                               |    |    |      |                  |
| els 5546 = 46/each - Rs                        |                               |    |    |      | 11,093 = 00      |
| (iii) 600 x 450 mm rectangular                 |                               |    |    |      |                  |
| 2.00 nos. vide T.M.P. (27)                     |                               |    |    |      |                  |
| els 5945 = 19/each - Rs                        |                               |    |    |      | 11,890 = 00      |
| els 4161 = 767 = 00                            |                               |    |    |      |                  |

Continuation

| Particulars                                                                         | Details of actual measurement |    |    |    | Contents of area  |
|-------------------------------------------------------------------------------------|-------------------------------|----|----|----|-------------------|
|                                                                                     | No.                           | L. | B. | D. |                   |
|                                                                                     |                               |    |    |    | 13.12 4/6, 767=00 |
| (11) Printing new letter & figures -- do -- etc.                                    |                               |    |    |    |                   |
| 1408.00 sq ft. vide TM B P. (27)                                                    |                               |    |    |    |                   |
| Qty 0.73 / sq ft. — Rs                                                              |                               |    |    |    | 1022=00           |
| (12) R.L.C.M. 15 grade boundary 1/2 hr. work                                        |                               |    |    |    |                   |
| 8.00 hrs. vide TM B P. (27)                                                         |                               |    |    |    |                   |
| Qty 633=08 / each — Rs                                                              |                               |    |    |    | 5071=00           |
| (13) Prov. & laying of hot applied thermoplastic compound -- do -- etc.             |                               |    |    |    |                   |
| 132.00 m <sup>2</sup> vide TM B P. (27)                                             |                               |    |    |    |                   |
| Qty 887=66 / m <sup>2</sup> — Rs                                                    |                               |    |    |    | 11717=00          |
| (14) Prov. & fixing of typical PMSY / MR Informatory sign board with "logo" do etc. |                               |    |    |    |                   |
| 3.00 m <sup>2</sup> vide TM B P. (28)                                               |                               |    |    |    |                   |
| Qty 10950=01 / each — Rs                                                            |                               |    |    |    | 32850=00          |
| (15) E/W in excavation for structure -- do -- etc.                                  |                               |    |    |    |                   |
| 346.50 m <sup>3</sup> vide TM B P. (28)                                             |                               |    |    |    |                   |
| Qty 388=55 / m <sup>3</sup> — Rs                                                    |                               |    |    |    | 134633=00         |
| (16) Sand filling in & dn. trenches -- do -- etc.                                   |                               |    |    |    |                   |
| 31.50 m <sup>3</sup> vide TM B P. (28)                                              |                               |    |    |    |                   |
| Qty 573=02 / m <sup>3</sup> — Rs                                                    |                               |    |    |    | 18050=00          |
|                                                                                     |                               |    |    |    | 4470, 564=00      |

Continuation



Continuation

Continuation



[illegible]

Continuation