



**कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, मढ़ौरा।**

E-Mail – ccrwd.marhaura@yahoo.com

पत्रांक:- 22 (अनु०) मढ़ौरा/दिनांक:- ०७-०१-२०२५

प्रेषक:-

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, मढ़ौरा।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास अभिकरण, बिहार, पटना।

विषय:- शीर्ष MR-3054 योजनान्तर्गत बिहार ग्रामीण पथ नई अनुरक्षण नीति-2018 के तहत स्वीकृत पथ में कराये गये कार्य का आवंटन माँग के संबंध में।

प्रसंग:- भवदीय के पत्रांक:-113 अनु०, दिनांक:-10-01-2020

महाशय,

उपरोक्त विषयक प्रासंगिक पत्र के संबंध में कहना है कि इस कार्य प्रमंडल, अंतर्गत शीर्ष-3054 (MR-3054) अंतर्गत बिहार ग्रामीण पथ नई अनुरक्षण नीति-2018 के तहत संवेदक श्री मंजू देवी के द्वारा पथ में किये गये कार्य का अधियाचना उक्त प्रासंगिक पत्र द्वारा प्राप्त विहित प्रपत्र में भरकर आवंटन माँग हेतु अधियाचना-पत्र सादर समर्पित की जा रही है।

अतः अनुरोध है कि अधियाचना प्रपत्र में दर्शाये गये पथवार राशि कॉलम सं०-18 के अनुरूप पथ में आवंटन उपलब्ध कराने की कृपा की जाय ताकि संबंधित संवेदक द्वारा पथ में कराये गये कार्य का भुगतान किया जा सकें।

अनु०-1) अधियाचना प्रपत्र।

2) 19 ए प्रपत्र।

3) BOMP Indicator Report संलग्न।

4) मापी पुस्त संलग्न।

विश्वासभाजन

०७/०१/२५


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, मढ़ौरा।

FORM GER-19-A

(See Government of India'S Decision (I) below Rule -150)
Form of Utilization Certificate up to the Month of January-2025
PIU:- Executive Engineer RWD Works Division, Marhaura

SL No	Name of Scheme	Sanction No & Date with Amount (in Lacs Rs.)	Amount Received (in lacs Rs.)	Particulars
1	Construction of Rural Roads under MR-3054 Rural Road Maintenance Policy-2018 (Ledger ID-7069)	सचिव बाडा के पत्रांक-125 वे दिनांक-29-11-2024	11265.70862	Certified that out of Rs- 11265.70862 Lacs received during the Years, 2018-19 & 2019-20, 2020-21, 2021-22, 22-23, 23-24 & 2024-25 in favour of E.E., R.W.D. Works Division Marhaura Sum of Rs- 11239.90008 Lacs has been utilized for the Purpose of MR-3054 New Maint. Policy-2018 Scheme as given in the margin for Which it was Sanctioned and that the balance of Rs-25.80854 Lacs remaining unutilized at CFMS the end of the period under report.


07/01/25

Sr. DAO

R.W.D. (W) Division Marhaura


07/01/25

Executive Engineer

R.W.D. (W) Division Marhaura

Requisition Formate for Scheme Head - MTR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of works Division:- Rural Work Department, Work Division, Marhaura.

Sl. No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No & Date	Administrative Approval (AA) Total		Agreement Amount		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done. (in Lakh)	Remarks
					Length (in Km)	Amount of (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RWSA/MAR/49011 MR/N/23-23 Marhaura/10	LO31 - Aghar Digbhara to Khatigamvan south tola	31306502023	Lt.- No-1086 Date-01.03.2024	0.700	36.69500	21.32003	5.17086	10/MR-3054-N- AMB/2024-25 03-10-2024	02-07-2025		2754.280	25mm	5%	0.00000	0.00000	16.23486	Work Inprogress
2	RWSA/MAR/49011 MR/N/23-23 Marhaura/10	NH-102 Jafapur PMGSY to Mohanlal Tola Tak	31306512056	Lt.- No-1086 Date-01.03.2024	0.800	41.00700	24.41767	5.24091	10/MR-3054-N- AMB/2024-25 03-10-2024	02-07-2025		2815.50	25mm	5%	0.00000	0.00000	19.53360	Work Inprogress
Total:-															0.00000	0.00000	35.76846	

1. Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.
2. Up-to-date Physical Progress has been Uploaded in MIS.

[Signature]
07/01/25

Executive Engineer
Rural Work Department
Work Division, Marhaura

[Signature]
07/01/25

Lab Job number :386

Date :22/12/2024

Name of Customer :Manju Devi

Name of Work/ Road :L031 - Aphaar Dighwara to Khaorganwan south tola

Sr.no	Location of Corrected U.I test(in km) value(mm/km)	Road catagory
-------	---	---------------

1	0.1	2985 G
2	0.2	2589 G
3	0.3	2897 G
4	0.4	2748 G
5	0.5	2945 G
6	0.6	2542 G
7	0.05	2574 G

Handwritten signature
22/12/2024

Handwritten signature
22/12/24
EE

Handwritten signature
22.12.2024

Name of Road-L031 - Aphar Dighwara to Khairganwan south tola

Name of Contractor-Manju Devi

$$Y = 0 * X^2 + 0.816 * X + 249$$

$$X = 0$$

$$Y = 249$$

Date	Time	Section No.	Length in km	Bumps in mm	Rate	Speed	OR	IRI	TEGORY	Latitude	ongitude	Event	X = 0	Y = 249
22/12/24	15:16:00	82	0.1	140	30.1	1400	2985 G	25.94259	84.92618	Normal				
22/12/24	15:16:21	82	0.1	280	30.5	2800	2589 G	25.94253	84.9266	Normal				
22/12/24	15:16:42	82	0.1	220	30.2	2200	2897 G	25.9425	84.92714	Curve				
22/12/24	15:16:58	82	0.1	320	30.1	3200	2748 G	25.94246	84.92806	Normal				
22/12/24	15:17:15	82	0.1	110	25.8	2500	2945 G	25.94241	84.92894	Curve				
22/12/24	15:17:45	82	0.1	220	20.7	2200	2542 G	25.94219	84.93064	Normal				
22/12/24	15:18:23	82	0.05	100	30.1	2000	2574 G	25.9422	84.93185	Normal				
		Length	0.650			IRI Value	2754.28							

Manju Devi

22/12/2024


22/12/24

File : C:\Users\Admin\Desktop\2212241.xlsx

Section No. 82

Egn. test

Name of Customer : Manju Devi , Name of Work/ Road : L031 - Aphar Dighwara to Khairganwan south tola, Lab Job n



Manju Devi
22/12/2014

Y.P.
22/12/2014

Manju Devi
22/12/2014

1st on A/c B911

1

Name of Work :

Situation of Work

Agency by which work is executed :

Date of Measurement :

No. and date of agreement :

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	M/R of Apharr Dighwarra to Khairganwan				
Agency -	Mamji Dera				
Agreement NO -	10/MR 3054-N/MSD/2024-25				
Date of commancee -	03.10.2024				
DOB -	02.07.2025				
Date of measurement =	07/11/2024				
①	Clearing and grubbing Road land etc				

all complete job -				
15x	30x	0.750	=	387.50 m ²
2x	25x	0.750	=	37.50 m ²
4x	30x	0.750	=	90.00 m ²
1x	05x	0.75	=	03.75 m ²
				468.75 m ²
Total quantity				
2x	468.75	/10000	Ha =	0.094 Ha
2x 468.75 / 10000 Ha = 0.094 Ha				
②	construction of gramular sub-base by providing well graded materials do-do all complete job (458 m ²)			
3x	3.26x	1.03x	0.175	0.59 m ³

Continuation

Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
base do do all					
complete job —					
8 X 1.5 X 1.00 X 0.100 =					1.20 m ³
1 X 1.1 X 1.00 X 0.100 =					0.11 m ³
					1.31 m ³
(18) Construction of panel					
concrete pavement					
do do all complete					
Job —					
2 X 25 X 3.75 X 0.125 =					23.44 m ³
(19) Providing and fixing					
Lejo board do do					
all complete job —					
02405					02405
2 wrop form					
STIRROB					
AE					
Abstract of cost					
1st on Ale Bill					
(1) Clearing and grubbing					
of Road land do do					
all complete job —					
0.094 Ha @ 76926.08-Rs=					7231.00
(2) Construction of granular					
sub base by providing					
well graded material					
do do all complete					
Job					
8.68 m ³ @ 2721.31 — Rs=					23621.00

Prmp-1
Prmp-2

Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③	Providing, laying, spreading and compacting stone aggregate do-do all				
TMBP-2	complete job (WBM gr-II)				
	3.45 m ³ @	5790.	4	—	54717.00
④	Providing, laying, spreading and compacting stone aggregate do-do all complete job (WBM gr-II)				
TMBP-3	34.14 m ³ @	5519.49	RS-		188435.00
⑤	Dismantling of existing structure do-do				
	all complete job —				
TMBP-03	① cement concrete				
	0.81 m ² @	687.18	=		556.00
⑥	Dismantling of existing structure do-do all				
TMBP-03	complete job				
	Cement mortar				
	30.64 m ³ @	321.93	—		9880.00
⑦	Removing hume pipe do-do all complete				
TMBP-03	job —				
	5.00 Rm @	356.13/m	=		1781.00
⑧	Exc in excavation for foundation do-do all				

Continuation

Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Complete job —				
7MBP-04	29.80	405.83	=		12094.00
(9)	Providing 15 as levelly course in formulation do do all complete job —				
7MBP-04	4.60	6883.78	—		31665.00
(10)	Plain/Reinforcement cement concrete in sub structure do do all complete job —				
7MBP-04	30790 m ³	7921.05	—		243889.00
(11)	Providing laying NB				
	Hume pipe do do all complete job —				
7MBP-4	7.50 m	6811.89	—		51089.00
(12)	Painting on parapet wall do do all complete job —				
7MBP-04	20.64 m ²	136.59	—		2819.00
(14)	Providing applying Primer coat CS, do do all complete job —				
7MBP-05	455.20 m ²	54.73	—		24913.00
(15)	Providing applying face coat (RS) do do all complete job —				
7MBP-05					
Continuation					
	2156.25 m ²	15.73	—		33918.00

Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(16)	Providing and laying				
	Semidense bituminous				
7m x 0.5	concrete do-do all				
	complete job -				
	55.53 m ³ @	14531.90			= 806956.00
(17)	construction of dry				
	lean concrete do-do				
7m x 0.6	all complete job -				
	1.31 m ³ @	5379.23			= 7047.00
(18)	construction of panel				
	cement concrete				
	Pavement do-do all				
	complete job -				
	23.44 m ³ @	9293.48			= 217839.00
(19)	Providing and fixing				
	1000 board do-do				
	all complete job -				
	021 m ² @	10947.80			each = 21896.00
					RS = 1740346.00
	Add GST @ 18%				RS = 313262.00
	Add LC @ 1%				RS = 17404.00
	Add. & fee				RS = 37411.00
					RS = 2108423.00
	(Below) 100 23%				484937.00
					RS 1623486.00
	1000	571121200	AE	ckp	24112124
					EE

Continuation