

1400 A/C Bill

9

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No./	L.	B.	D.	
Name of work: Repair of Road					
from T01 to Durgapatti 1st					
Besipatti division					
Order No - RM/MA/BEN/24/2024					
Name of contractor: Sri Sushil Kumar Jha					
Govt Champaran					
Agst No - 30 MBD/2024-25					
Date of start: - 19/10/24					
Date of comp: - 18/07/25					
Actual Date of comp: - 28/11/24					

1/1	cleaning and grubbing road road				
	Qty vide TMB P.P - 1				
	0.356 Hect @ B 76926.08 = B 27386.00				
2/3	providing and applying Primer				
	Cost with Bitumen Emulsion				
	Qty vide TMB P.P - 4				
	375.0 m ² @ B 54.82 = B 20558.00				
3/4	providing and applying Tack				
	Cost with Bitumen Emulsion				

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
B/16 Providing and laying of hot applied thermos plastic pm of C.C Slab.					
Qty vide TMB pm. 6					
158.0 m ² @ B 995.20 = B 157242.00					
14/17. Providing and fixing of typical MR in floor for road.					
2.0 Qty vide TMB pm. 1					
2.0			7		
4.0 m @ B 12008.82 = B 48035.00					
					B 3635550.00
ADD GST 18%.					B 654399.00
L.C 1%.					B 36356.00
S F					B 35601.00
					B 4361906.00
Deduct below 14.87%.					B 648615.00
					B 3713291.00
					AR
					28/12/24
					JE.

Continuation