

Part B1, RCC Box Cell of size (8m x 5m x 2m) of Ch D+450
of Road Ashiyari to Sarina

NDB

Schedule XLV-Form No. 134

Executive Engineer
Rural Works Department
Works Division, Barsoi

DIVISION

SUB-DIVISION

Kadua

Measurement Book

N=2039

ABSTRACT

Aggr. No. - C45BD/2023-24
Sd/- Executive Engineer, Barsoi

3rd and final bill

18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Const ⁿ of RCC Box Cell of size (8m x 5m x 2m) at ch: 0 to 450m of road Ashiyani to Sarriya.					
Agency:- Sarvoti Surenendra Security Pvt. Ltd.					
Agreement No: 04 SBD/2028-24					
Date of work order: 25/04/23					
Date of Completion: 24/10/24					
Further measurement					NIL

27/12/24
JE


Abstract of Cost

① Earthwork in excavation for str — E/I.					
917.686 m ³ O.V.T MB P — ⑦					
② @ 325.635/m ³ — Rs. 298830.00					
② P/L RCC M15 in found ⁿ — E/I					
46.73 m ³ O.V.T MB P — ⑦					
@ 6590.73/m ³ — Rs. 307985.00					
③ Const ⁿ of RCC M30 up to 5m height — E/I					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(29) P/L & fixing of 90mm side octagon sign board — E/I					
2.00 Nos. O.V.T M.B. P — (14)					
@ 2081.087/each — Rs.					4162.00
(30) P/L & fixing 'Logo' of M.G.S. Project —					
1.00 Nos. O.V.T M.B. P — (14)					
@ 7500.00/each — Rs.					7500.00
(31) P/L & fixing of Citizen's information — E/I					
1.00 Nos. O.V.T M.B. P — (14)					
@ 9500.00/each — Rs.					9500.00
					Rs. 11819473.00
Add 13% GST (+) —					Rs. 2127505.00
Add 1% L-Cess (+) —					Rs. 118195.00
Add 10% S. fee (+) —					Rs. 61721.00
					Rs. 14129894.00
less 2.15% below (-) —					Rs. 303793.00
					Rs. 13826101.00
less P/L Payment (-) —					Rs. 13132179.00
					Rs. 693922.00
22/12/24 JC					
24/12/24 N					

Continuation

Attested

 Executive Engineer
 Rural Works Department
 Works Division, Barsoi
 28.12.24